

CA20N

Z1

-22H101

118 M

118

COPY FOR MR. J. ALLAN ROSS

HYDRO-ELECTRIC INQUIRY COMMISSION

ENGINEERING DATA

THE QUEENSTON-CHIPPAWA POWER DEVELOPMENT

CHAPTER "M"—DISCUSSIONS

WALTER J. FRANCIS & COMPANY

CONSULTING ENGINEERS

INDEX OF CONTENTS

Subject	Page
Introduction	1-2
1. Analysis of Significant Data	3-4
2. General Field for Water	5-6
3. Importance to State of Water	7-8
4. Classification of Water	9-10
5. General Water Requirements	11-12
6. General Water Requirements	13-14
7. General Water Requirements	15-16
8. General Water Requirements	17-18
9. General Water Requirements	19-20
10. General Water Requirements	21-22
11. General Water Requirements	23-24
12. General Water Requirements	25-26
13. General Water Requirements	27-28
14. General Water Requirements	29-30
15. General Water Requirements	31-32
16. General Water Requirements	33-34
17. General Water Requirements	35-36
18. General Water Requirements	37-38
19. General Water Requirements	39-40
20. General Water Requirements	41-42
21. General Water Requirements	43-44
22. General Water Requirements	45-46
23. General Water Requirements	47-48
24. General Water Requirements	49-50
25. General Water Requirements	51-52
26. General Water Requirements	53-54
27. General Water Requirements	55-56
28. General Water Requirements	57-58
29. General Water Requirements	59-60
30. General Water Requirements	61-62
31. General Water Requirements	63-64
32. General Water Requirements	65-66
33. General Water Requirements	67-68
34. General Water Requirements	69-70
35. General Water Requirements	71-72
36. General Water Requirements	73-74
37. General Water Requirements	75-76
38. General Water Requirements	77-78
39. General Water Requirements	79-80
40. General Water Requirements	81-82
41. General Water Requirements	83-84
42. General Water Requirements	85-86
43. General Water Requirements	87-88
44. General Water Requirements	89-90
45. General Water Requirements	91-92
46. General Water Requirements	93-94
47. General Water Requirements	95-96
48. General Water Requirements	97-98
49. General Water Requirements	99-100
50. General Water Requirements	101-102
51. General Water Requirements	103-104
52. General Water Requirements	105-106
53. General Water Requirements	107-108
54. General Water Requirements	109-110
55. General Water Requirements	111-112
56. General Water Requirements	113-114
57. General Water Requirements	115-116
58. General Water Requirements	117-118
59. General Water Requirements	119-120
60. General Water Requirements	121-122
61. General Water Requirements	123-124
62. General Water Requirements	125-126
63. General Water Requirements	127-128
64. General Water Requirements	129-130
65. General Water Requirements	131-132
66. General Water Requirements	133-134
67. General Water Requirements	135-136
68. General Water Requirements	137-138
69. General Water Requirements	139-140
70. General Water Requirements	141-142
71. General Water Requirements	143-144
72. General Water Requirements	145-146
73. General Water Requirements	147-148
74. General Water Requirements	149-150
75. General Water Requirements	151-152
76. General Water Requirements	153-154
77. General Water Requirements	155-156
78. General Water Requirements	157-158
79. General Water Requirements	159-160
80. General Water Requirements	161-162
81. General Water Requirements	163-164
82. General Water Requirements	165-166
83. General Water Requirements	167-168
84. General Water Requirements	169-170
85. General Water Requirements	171-172
86. General Water Requirements	173-174
87. General Water Requirements	175-176
88. General Water Requirements	177-178
89. General Water Requirements	179-180
90. General Water Requirements	181-182
91. General Water Requirements	183-184
92. General Water Requirements	185-186
93. General Water Requirements	187-188
94. General Water Requirements	189-190
95. General Water Requirements	191-192
96. General Water Requirements	193-194
97. General Water Requirements	195-196
98. General Water Requirements	197-198
99. General Water Requirements	199-200
100. General Water Requirements	201-202

Chapter M.

DISCUSSIONS

Walter J. Francis.



Chapter 10
DISCUSSIONS

Digitized by the Internet Archive
in 2023 with funding from
University of Toronto

<https://archive.org/details/31761119697993>

INDEX TO CHAPTER M

Subject	Page
<u>Discussions</u>	M-1
An Analysis of Expenditure for Wages	M-1
Amount Paid for Wages	M-1
Increase in Rate of Wages	M-2
Inefficiency of Labour	M-4
Normal Wages Expenditure	M-8
General	M-8
Labour Cost per Unit of Earth Excavation and Rock Excavation	M-9
Number of Men Employed	M-11
Total Man-hours	M-11
Average Rate per Man-hour	M-14
Average Monthly Earnings per Man	M-14
A Study of the Estimated Cost of the Queenston-Chippawa Power Development	M-20
Estimate No. 2	M-20
Variations from Estimate No. 2	M-25
Intake	M-25
Welland River	M-26
Canal	M-26
Forebay	M-28
Screen House	M-28
Power House	M-28
Equipment	M-29
Bridges	M-29
Right-of-Way	M-29
Miscellaneous	M-30
Revision of Estimate No. 2 based on Quantities as Built	M-30
Estimated Cost to Complete Six-unit Plant	M-31
Abnormal Conditions	M-32
Abnormal Wages Expenditure	M-33
Abnormal Materials Expenditure	M-33
Abnormal Equipment Expenditure	M-39
Abnormal Plant Expenditure	M-40
Miscellaneous Overhead Costs	M-40
Estimated Cost of Six-unit Plant as Built, 1917 Conditions	M-40
Estimate No. 2-A and Estimate No. 2-B	M-41
Basis of Estimate No. 2	M-43
Progress Schedule	M-43
Unit Costs	M-47

(M-Index)

INDEX TO CHAPTER II

Page Subject

M-1 Measurements

M-1 An Analysis of Expenditures for Wages

M-1 Amount Paid for Wages

M-2 Increase in Rate of Wages

M-4 Inefficiency of Labour

M-8 Normal Wages Expenditure

M-8 General

M-9 Labour Cost per Unit of North Production and Rock Production

M-11 Number of Men Employed

M-11 Total Man-hours

M-14 Average Rate per Man-hour

M-14 Average Monthly Earnings per Man

M-20 A Study of the Estimated Cost of the Greenham-Whitson Power Development

M-20 Estimate No. 2

M-25 Variations from Estimate No. 2

M-25 Income

M-25 Welland River

M-25 Canal

M-25 Forebay

M-25 Screen House

M-25 Power House

M-25 Equipment

M-25 Bridges

M-25 Right-of-Way

M-25 Miscellaneous

M-25 Revision of Estimate No. 2 based on Quantities as Billed

M-25 Estimated Cost to Complete Six-unit Plant

M-25 Abnormal Conditions

M-25 Abnormal Wages Expenditure

M-25 Abnormal Materials Expenditure

M-25 Abnormal Equipment Expenditure

M-25 Abnormal Plant Expenditure

M-25 Miscellaneous Overhead Costs

M-25 Estimated Cost of Six-unit Plant as Billed, 1917 Conditions

M-25 Estimate No. 2-A and Estimate No. 2-B

M-25 Basis of Estimate No. 2

M-25 Progress Schedule

M-25 Unit Costs

LIST OF ILLUSTRATIONS

Subject	Page
Diagram of Analysis of Wages Expenditure	M-3
Diagram of Wage Rates for Various Classes of Labour as Paid by the H. E. P. C. (Sheet 1)	M-5
Diagram of Wage Rates for Various Classes of Labour as Paid by the H. E. P. C. (Sheet 2)	M-5a
Diagram of Wage Rates for Various Classes of Labour, Welland Ship Canal	M-6
Diagram of Curves of Wage Rate Index Numbers Based on Department of Labour	M-7
Diagram of Labour Cost per Unit, Earth Excavation and Rock Excavation	M-10
Diagram of Number of Men Employed (Daily Peak)	M-12
Diagram of Total Pay Roll and Total Man-hours	M-13
Diagram of Total Pay Roll and Average Rate per Man-hour	M-15
Diagram of Iron and Steel Index Numbers Based on The Labour Gazette	M-34
Diagram of Wholesale Price Index Numbers Based on The Labour Gazette	M-35
Diagram of Cost Index Numbers Based on Engineering News-Record	M-36
Diagram of Curve of Portland Cement Prices at Niagara Falls, Ontario. Based on Canada Cement Co. Data	M-37
Diagram of Percentage of Increase of Construction Costs - Fraser, Brace, Limited	M-38
Diagram of Approximate Schedule Curves	M-44

INDEX TO CHAPTER M-ADDENDA

Subject	Page
Supplementary Memorandum for "Chapter B, - History"	M-Add-1
Supplementary Descriptive Photographs	M-Add-3
Electric Shovel Performance	M-Add-7

COPY

LIST OF ILLUSTRATIONS

Subject	Page
Niagara Gorge at Queenston with Plant in Foreground	M-Add-4
General View of Power House taken October 27th, 1923	M-Add-5
Composite Photograph of Completed Plant	M-Add-6
Electric Shovels 1, 2 and 3, Type 225-B, Performance Curves in Earth Excavation	M-Add-8
Performance Curves in Rock Excavation	M-Add-9

COPY

LIST OF ILLUSTRATIONS

Page	Illustration
1	Map of New York City showing the location of the various water supply systems.
2	Diagram of the water supply system for the City of New York.
3	Diagram of the water supply system for the City of New York.
4	Diagram of the water supply system for the City of New York.
5	Diagram of the water supply system for the City of New York.
6	Diagram of the water supply system for the City of New York.
7	Diagram of the water supply system for the City of New York.
8	Diagram of the water supply system for the City of New York.
9	Diagram of the water supply system for the City of New York.
10	Diagram of the water supply system for the City of New York.

COPY

This amount includes the wages in Chapter M. which, however, should

be excluded; but is done not exactly for want of better data

DISCUSSIONS

employed in administrative field over the whole, and of those in the head office
Walter J. Francis

The figures concerning the projects are not given

systematically included in the construction work program. When we

Under the heading of "Discussions", for which provision was made in the
our studies in 1921, but the results had not been included in
original plan of the studies of the engineering data of the Queenston-Chippawa
Power Development, we are including a number of subjects which relate more par-
ticularly to an analysis of the cost of the work, following the wishes of the
Commission expressed verbally and in writing. In a general way the subjects
divide themselves on the one hand into an analysis of the actual expenditures
in wages paid and in materials purchased, while on the other the discussion may
be said to be a comparison between the estimates made prior to construction and
the cost of the development as constructed or as it probably will be completed.

The figures used in the discussions are based upon the actual records of
the cost of the work up to March 31st, 1922, all as set out in detail in
"Chapter K - Costs, Analysis of Expenditures to March 31st, 1922". Where these
figures could not be used as a whole, the necessary explanation is made in the
text in regard thereto.

An Analysis of Expenditure for Wages.

Amount Paid for Wages.

The total amount paid for wages up to December 31st, 1921, is \$19,896,657.53.

TOTAL FURNISHING PAY	\$50.00	100.00	150.00	200.00	250.00	300.00	350.00	400.00	450.00	500.00	550.00	600.00	650.00	700.00	750.00	800.00	850.00	900.00	950.00	1000.00
1922																				
MAR																				
FEB																				
JAN																				
DEC																				
NOV																				

This amount includes the wages of all the workmen, walking bosses, foremen and sub-foremen; but it does not include any wages of those engaged on the work in a position above that of walking boss, nor the wages of any of those employed in administrative field overhead work, nor of those in the head office.


The records concerning the payments made are very complete, and have been systematically analyzed as the construction work progressed. When we commenced our studies in April, 1922, the analysis had not been completed up to March 31st, 1922. We therefore made use of the analysis up to December 31st, 1921, as it had been completed. Furthermore this date marked not only a very definite stage of the construction procedure, namely, the admission of water into the canal and the placing of Unit No. 1 in commission, but it included practically all of the wages and expenditures as set forth in "Chapter K - Analysis of Expenditures". The difference is so small that the principle of the present discussion is not affected.

The workmen were paid fortnightly, and on the diagram entitled "Analysis of Wages Expenditure", included herewith as page M-3, the amounts of the pay sheets have been plotted from May 1st, 1917, to March 31st, 1922, the curve thereof being the uppermost curve on the diagram. This curve shows the disbursements in point of time.

Increase in Rate of Wages.

As above stated, the analysis of the wages expenditure has been made up to December 31st, 1921.

From a study of the records of the Cost Department of the Hydro-Electric



NOTE -

TOTAL WAGES PAID UP TO DECEMBER 31st, 1921 \$ 19,896,657.53

AMOUNT DUE TO WAGE INCREASE . . . \$ 6,943,295.37

AMOUNT DUE TO INEFFICIENCY 4,423,142.96

AMOUNT OF NORMAL WAGES 8,530,219.20

HYDRO-ELECTRIC INQUIRY COMMISSION
W.D. GREGORY, CHAIRMAN

QUEENSTON-CHIPPAWA POWER DEVELOPMENT

ANALYSIS OF WAGES EXPENDITURE

Toronto, July 27th., 1923. Made by S.R.W. Checked by *W.D.G.*

WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS

Power Commission at Niagara Falls, Ontario, we have been able to determine the proportion of the wages expenditure which was due to the increase in the rate of wages of the various classes of workmen from May 1st, 1917, to December 31st, 1921, as compared with the 1917 rates. This amount has been found to be \$6,943,295.27, and its distribution is clearly shown in the diagram on page M-3 in relation to the total wages paid.

The diagram on page M-5 hereof shows the rate of wages for various classes of labour paid by the Hydro-Electric Power Commission on the Queenston-Chippawa Power Development. For the sake of clearness this diagram is on two separate pages, the second of which is page M-5a, distinguished by the subscript letter "a".

As further information on the subject of wages, the diagram included herewith as page M-6 shows the rate of wages for various classes of labour as paid by the Department of Railways and Canals, Canada, on the Welland Ship Canal.

Page M-7 gives a set of curves of wage rates indicating prices based on the records of the Department of Labour of Canada.


Inefficiency of Labour.

An important factor in the amount of the wages expenditure is that of the inefficiency of labour. In this regard the records of the Cost Department of the Hydro-Electric Power Commission are very complete. The information on this subject in the technical press of America is voluminous, and it has been discussed widely even in the daily papers. The Hydro-Electric Power Commission records are so complete in this regard that the amount can be determined with precision, but the task would be a most laborious one and would require the very

4-2 in relation to the total women paid.

the records of the Department of Labour of Canada.


in the same manner as the other two, and the same result is obtained. The same result is obtained in the case of the other two, and the same result is obtained in the case of the other two.



INDEX TO CURVES

- 1 - BLACKSMITHS, GENERAL
- 2 - BRAKEMEN
- 3 - CARPENTERS
- 4 - CHANNEL RUNNERS
- 5 - DRILL
- 6 - ELECTRICIANS
- 7 - LOCOMOTIVE CRANE OPERATORS


HYDRO-ELECTRIC INQUIRY COMMISSION
 W. D. GREGORY, CHAIRMAN
QUEENSTON-CHIPPAWA POWER DEVELOPMENT
WAGE RATES FOR VARIOUS CLASSES OF LABOUR
AS PAID BY THE H. E. P. C.
 Toronto, July 27th, 1923. Made by *W. J. F.*, Checked by *L. H.*
WALTER J. FRANCIS & COMPANY
 CONSULTING ENGINEERS



INDEX TO CURVES

- 8 - LABOURERS
- 9 - MACHINISTS
- 10 - PIPE FITTERS
- 11 - RIGGERS
- 12 - SHOVEL ENGINEMEN
- 13 - FIREMEN

HYDRO-ELECTRIC INQUIRY COMMISSION
 W.D.GREGORY, CHAIRMAN
 QUEENSTON-CHIPPAWA POWER DEVELOPMENT
WAGE RATES FOR VARIOUS CLASSES OF LABOUR
AS PAID BY THE H.E.P.C.
 Toronto, July 27th, 1923. Made by *W.J.F.*, Checked by *W.J.F.*
WALTER J. FRANCIS & COMPANY
 CONSULTING ENGINEERS



Note:- The Curves have been plotted from the following Data:-

Fair Wage Schedule 1913; Rates paid on Section 3, 1914; Rates Paid Jan. 1st to June 30th, 1919; Rates paid July 1st, 1919 to July 14th, 1920; Rates paid July 15th, 1920 to August 7th, 1921; Rates paid August 8th, 1921 to August 31st, 1921; Rates Paid September 1921 to August 9th, 1922; Rates paid August 10th, 1922 to February 1923.

INDEX TO CURVES

- 1 - BLACKSMITHS, GENERAL
- 2 - BRAKEMEN
- 3 - CARPENTERS
- 4 - DRILL RUNNERS, TRIPOD
- 5 - DRILL " " WELL
- 6 - ELECTRICIANS
- 7 - LOCOMOTIVE CRANE OPERATORS
- 8 - LABOURERS
- 9 - MACHINISTS
- 10 - STEAM SHOVEL ENGINEER
- 11 - STEAM " FIREMEN

HYDRO-ELECTRIC INQUIRY COMMISSION

W. D. GREGORY, CHAIRMAN


QUEENSTON-CHIPPAWA POWER DEVELOPMENT

WELLAND SHIP CANAL

DEPARTMENT OF RAILWAYS AND CANALS, CANADA
WAGE RATES FOR VARIOUS CLASSES OF LABOUR

Toronto, July 27th, 1923. Made by *W.F.*, Checked by *L.F.*

WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS



A - COMMON LABOUR ; BASED ON STATISTICS OF COMMON LABOUR IN FACTORIES AND CAMPS.

B - COMPOSITE CURVE GIVING WAGE RATES FOR TWENTY-ONE CLASSES FROM THIRTEEN CANADIAN CITIES.

NOTE: CHART COMPILED FROM REPORT N°3, 1922, DEPARTMENT OF LABOUR.

HYDRO-ELECTRIC INQUIRY COMMISSION
W.D.GREGORY, CHAIRMAN
QUEENSTON-CHIPPAWA POWER DEVELOPMENT
**CURVES OF WAGE RATE INDEX NUMBERS
BASED ON DEPARTMENT OF LABOUR**
Toronto, July 27th, 1923. Made by *G&B*, Checked by *L.H.*
WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS

close attention of a number of competent men for at least a year. We have, therefore, been compelled to deduce a result by shorter methods, and having done this we arrive at the estimated amount of wages paid as a result of inefficiency of labour compared with 1917 as \$4,423,143.96. The curve representing this amount has also been plotted on the diagram on page M-3, already referred to, in a manner corresponding to the curve showing the total wages paid and the amount thereof due to the increase of wage rates.

Normal Wages Expenditure.

The area of the diagram on page M-3 below the curve representing inefficiency denotes the amount of the normal wages, being \$8,530,219.20 out of the total of \$19,896,657.53 paid up to December 31st, 1921.

Subsequent to this date there is no doubt that the efficiency of labour increased materially, and the amount paid in wages would approach more nearly normal, particularly as the wage rates then paid were declining.

General.

The three curves on page M-3 show clearly the disposition of the total amount paid for wages.

The amount of normal wages, \$8,530,219.20, represents the amount of wages comparable with the 1917 estimates, or in other words the amount which would have been paid to the men who were actually employed had the wage rate and the efficiency remained the same as in 1917. This amount is for the work as constructed. In order to make it comparable with the estimates it is necessary

to make a deduction, seeing that the work as constructed is greater than that estimated upon. Considering the additional quantities involved in the completed cost, this increase is about \$10,900,000.00, and if a direct proportion be taken it will be seen that what might be called the normal wages expenditure for the estimated work will be on the order of \$6,100,000.00.

In our studies it has been necessary to make a great number of calculations and curves, the inclusion of which would entail much study and would not help in the clearness of this discussion. It seems worth while, however, to include certain of the documents as the information they contain is of interest and value.

COPY

Labour Cost per Unit of Earth Excavation and Rock Excavation.

From the records of the Hydro-Electric Power Commission there has been deduced the labour cost per cubic yard of earth excavation and of rock excavation in the canal, exclusive of all other items in the cost of excavating, and these labour costs have been plotted on the diagram included herewith as M-10. From the curves on this diagram it will be seen that the labour cost for earth excavation which commenced early in 1917 remained practically constant for a year at 26 cents per cubic yard, rising fairly steadily until in September, 1921, it had reached about 70 cents per cubic yard.

In a somewhat similar way the labour cost of the rock excavation which commenced early in 1918 remained constant for about a year at 72 cents per cubic yard, rising more sharply than in the case of the earth excavation until it reached about \$1.62 in September, 1921.


to be a valuable asset in the work of the Commission. It is hoped that the Commission will be able to make use of the information obtained from the study in the future.

Y903

Journal of Management Inquiry 20(1) 3-14
© The Author(s) 2011
Reprints and permissions: sagepub.com/journalsPermissions.nav
DOI: 10.1177/1056492611401001

From the records of the United States Census Bureau we have obtained the names of all persons who were born in the United States and who were naturalized citizens of the United States. We have also obtained the names of all persons who were born in the United States and who were naturalized citizens of the United States. We have also obtained the names of all persons who were born in the United States and who were naturalized citizens of the United States.

It is reported that the price of the stock is about \$1.00 in September, 1931.



HYDRO-ELECTRIC INQUIRY COMMISSION
W.D. GREGORY, CHAIRMAN
QUEENSTON-CHIPPAWA POWER DEVELOPMENT
**LABOUR COST PER UNIT
EARTH EXCAVATION AND ROCK EXCAVATION**
Toronto, July 27th, 1923. Made by ~~W.D.~~ Checked by ~~W.D.~~
WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS

It has been somewhat difficult to separate and analyze all these results, and to differentiate between the effect of the efficiency or inefficiency of labour and the effect of the efficiency or inefficiency of plant. We have found that in 1919 there appeared to be a combination of labour and machinery on the canal work which resulted in the lowest construction costs per unit of work. The inclusion, however, of other work, and the necessity of arriving at a result quickly renders it impossible to make a precise statement in this regard as to time and rate.

Number of Men Employed.

COPY

On page M-12 will be found a curve showing the number of men employed on the work in point of time. The curve has been plotted by taking the maximum number of men engaged on any one day during each month the work was in progress. This curve may be useful in a general way, but it proved to be of little value in analysing the wages expenditure on account of the variation in time worked by each man. We therefore had to resort to the use of the "man-hour" unit, an expression denoting one hour of labour performed by one man.

Total Man-hours.

The curves shown on page M-13 indicate the total man-hours of labour entering into the work from the first of January, 1917, until the first of January, 1923. On the same page is plotted the total of the fortnightly pay-rolls for the same period.

(11-11)

It has been suggested that the following be included in the report as to time and place.

The following is a list of the names of the persons who have been in contact with the subject of the report since the time of the arrest.

The following is a list of the names of the persons who have been in contact with the subject of the report since the time of the arrest.

Walter J. Francis & Company.

COPY

On page 11-12 will be found a copy of the report as to time and place.


The report has been divided into three parts: the first part contains the names of the persons who have been in contact with the subject of the report since the time of the arrest; the second part contains the names of the persons who have been in contact with the subject of the report since the time of the arrest; the third part contains the names of the persons who have been in contact with the subject of the report since the time of the arrest.

Walter J. Francis & Company.

The report should be page 11-12. The report should be page 11-12. The report should be page 11-12.


The report should be page 11-12. The report should be page 11-12. The report should be page 11-12.

The report should be page 11-12. The report should be page 11-12. The report should be page 11-12.



HYDRO-ELECTRIC INQUIRY COMMISSION
W.D. GREGORY, CHAIRMAN
QUEENSTON-CHIPPAWA POWER DEVELOPMENT
**NUMBER OF MEN EMPLOYED
(DAILY PEAK)**
Toronto, July 27th, 1923. Made by ~~W.D.~~ Checked by ~~W.D.~~
WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS

Note: The curve has been plotted by taking the maximum number of men engaged at one time during every month.



HYDRO-ELECTRIC INQUIRY COMMISSION
W.D.GREGORY, CHAIRMAN
QUEENSTON-CHIPPAWA POWER DEVELOPMENT
**TOTAL PAY ROLL
AND
TOTAL MAN-HOURS**
Toronto, July 27th, 1923. Made by *g&g*. Checked by *WJZ*.
WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS

—————


TOTAL AMOUNT OF THE FORTNIGHTLY PAY ROLLS IN DOLLARS
TOTAL MAN-HOURS FOR THE CORRESPONDING FORTNIGHTLY PAY ROLLS

Average Rate per Man-hour.

The average rate paid per man-hour on the work is shown in the diagram on page M-15. It will be seen that this average rate varies from about 36 cents per hour to about 64 cents per hour, which maximum obtained in July, 1920, and irregularly therefrom for about a year. This curve, indicating the average rate per man-hour, was obtained by dividing the total number of man-hours in each fortnight into the amount of the corresponding pay-roll. For the sake of convenience, the amount of each of the fortnightly pay-rolls is plotted on the same diagram. The average rate per man-hour was of considerable value in our computations, but as it depends upon the relative proportion of the various kinds of labour employed fortnight by fortnight it is difficult to apply.

Average Monthly Earnings per Man.

In pursuing the studies of the cost of the work, the Cost Department of the Hydro-Electric Power Commission has made a complete statement showing all the Fortnightly Periods from January 1st, 1917, to December 31st, 1921, together with the corresponding Pay-roll, the total Payment for the Month, the Average Daily Force and the Average Monthly Earnings per Man. The following is a transcription of this information:



Note:

The curve marked "Average Rate per Man-Hour" is obtained by dividing the total number of man-hours into the amount of the corresponding pay roll.

HYDRO-ELECTRIC INQUIRY COMMISSION
 W.D. GREGORY, CHAIRMAN
 QUEENSTON-CHIPPAWA POWER DEVELOPMENT
**TOTAL PAY ROLL
 AND AVERAGE RATE PER MAN-HOUR**
 Toronto, July 27th, 1923. Made by ~~6/23~~ Checked by ~~7/27~~
 WALTER J. FRANCIS & COMPANY
 CONSULTING ENGINEERS

WALTER J. FRANCIS & COMPANY.

COPY FOR ENCLOSURE TO Mr. J. Allan Ross.

(K-16)

1917		Amount of Pay-roll	Total for Month	Average Daily Force	Average Monthly Earnings per Man
		\$	\$		\$
January	1-15	108.70			
	16-31	466.78	574.48	9	63.83
February	1-15	452.31			
	16-28	729.56	1,182.27	14	84.45
March	1-15	980.96			
	16-31	1,181.29	2,162.25	26	83.16
April	1-15	1,496.67			
	16-30	2,891.49	4,388.16	51	86.04
May	1-15	4,033.21			
	16-31	6,486.80	10,520.01	111	94.77
June	1-15	8,274.60			
	16-30	8,189.36	16,463.96	162	101.63
July	1-15	7,602.15			
	16-31	9,452.26	17,054.41	154	110.74
August	1-15	9,659.93			
	16-31	11,186.92	20,846.85	169	110.30
September	1-15	12,983.88			
	16-30	15,647.98	28,631.86	281	102.60
October	1-15	17,291.44			
	16-31	14,928.77	32,220.21	267	112.26
November	1-15	16,195.74			
	16-30	20,416.09	36,611.83	345	111.92
December	1-15	19,955.60			
	16-31	19,600.09	39,555.69	394	101.10

Terms of Labour - 10 hours a day with single time for overtime,
Sundays and holidays.

1918		Amount of Pay-roll	Total for Month	Average Daily Force	Average Monthly Earnings per Man
		\$	\$		\$
January	1-15	22,537.67			
	16-31	28,537.52	51,075.19	442	115.55
February	1-15	25,031.40			
	16-28	24,104.22	49,935.62	437	102.54
March	1-15	32,217.62			
	16-31	37,319.51	69,537.13	626	111.08
April	1-15	36,354.59			
	16-30	40,846.81	79,201.40	723	109.55
May	1-15	42,615.71			
	16-31	46,236.10	88,851.81	762	116.60

(1-22)

1918	of	For	Average	Average
Month	Year	Month	Year	Month
January	1-15	1-15	1-15	1-15
February	1-15	1-15	1-15	1-15
March	1-15	1-15	1-15	1-15
April	1-15	1-15	1-15	1-15
May	1-15	1-15	1-15	1-15
June	1-15	1-15	1-15	1-15
July	1-15	1-15	1-15	1-15
August	1-15	1-15	1-15	1-15
September	1-15	1-15	1-15	1-15
October	1-15	1-15	1-15	1-15
November	1-15	1-15	1-15	1-15
December	1-15	1-15	1-15	1-15

Notes at bottom - 12 days a day with slight loss for storage.
 Sundays and holidays.

1919	of	For	Average	Average
Month	Year	Month	Year	Month
January	1-15	1-15	1-15	1-15
February	1-15	1-15	1-15	1-15
March	1-15	1-15	1-15	1-15
April	1-15	1-15	1-15	1-15
May	1-15	1-15	1-15	1-15
June	1-15	1-15	1-15	1-15
July	1-15	1-15	1-15	1-15
August	1-15	1-15	1-15	1-15
September	1-15	1-15	1-15	1-15
October	1-15	1-15	1-15	1-15
November	1-15	1-15	1-15	1-15
December	1-15	1-15	1-15	1-15

WALTER J. FRANCIS & COMPANY.

COPY FOR ENCLOSURE TO Mr. J. Allan Ross.

(M-17)

1918		Amount of Pay-roll	Total for Month	Average Daily Force	Average Monthly Earnings per Man
June	1-15	42,407.38			
	16-30	40,429.69	82,837.07	758	109.28
July	1-15	40,702.00			
	16-31	47,494.57	88,196.57	751	117.44
August	1-15	55,583.68			
	16-31	63,843.50	119,427.18	869	137.43
September	1-15	52,154.64			
	16-30	59,005.27	111,139.91	913	121.73
October	1-15	55,830.72			
	16-31	56,200.15	112,030.87	832	134.65
November	1-15	47,883.52			
	16-30	55,579.23	103,462.75	817	126.63
December	1-15	58,087.14			
	16-31	61,971.02	120,058.16	989	121.39

Terms of labour - 10 hours a day with single time for overtime,
Sundays and holidays.

1919		Amount of Pay-roll	Total for Month	Average Daily Force	Average Monthly Earnings per Man
January	1-15	64,683.07			
	16-31	83,435.43	148,118.50	1,118	132.49
February	1-15	81,895.20			
	16-28	72,801.50	154,696.70	1,309	118.18
March	1-15	87,665.17			
	16-31	90,854.02	178,519.19	1,406	127.06
April	1-15	93,882.12			
	16-30	91,399.41	185,281.53	1,446	128.13
May	1-15	123,657.34			
	16-31	125,687.64	249,344.98	1,610	154.87
June	1-15	122,678.17			
	16-30	129,409.85	252,288.02	1,704	148.06
July	1-15	127,770.55			
	16-31	137,445.27	265,215.82	1,852	143.20
August	1-15	144,198.59			
	16-31	151,891.86	296,090.45	1,923	153.97
September	1-15	141,443.28			
	16-30	155,224.69	296,667.97	1,953	151.90
October	1-15	142,725.44			
	16-31	154,385.01	297,110.45	1,921	154.66

(Cont'd)

1918	Amount at Closing	Profit for Month	Amount at Closing	Amount at Closing
January	1-15	\$1,000.00	\$1,000.00	\$1,000.00
February	2-15	\$1,000.00	\$1,000.00	\$1,000.00
March	3-15	\$1,000.00	\$1,000.00	\$1,000.00
April	4-15	\$1,000.00	\$1,000.00	\$1,000.00
May	5-15	\$1,000.00	\$1,000.00	\$1,000.00
June	6-15	\$1,000.00	\$1,000.00	\$1,000.00
July	7-15	\$1,000.00	\$1,000.00	\$1,000.00
August	8-15	\$1,000.00	\$1,000.00	\$1,000.00
September	9-15	\$1,000.00	\$1,000.00	\$1,000.00
October	10-15	\$1,000.00	\$1,000.00	\$1,000.00
November	11-15	\$1,000.00	\$1,000.00	\$1,000.00
December	12-15	\$1,000.00	\$1,000.00	\$1,000.00

Amount at Closing - 12 months - \$12,000.00
 Balance at Closing - \$12,000.00

1919	Amount at Closing	Profit for Month	Amount at Closing	Amount at Closing
January	1-15	\$1,000.00	\$1,000.00	\$1,000.00
February	2-15	\$1,000.00	\$1,000.00	\$1,000.00
March	3-15	\$1,000.00	\$1,000.00	\$1,000.00
April	4-15	\$1,000.00	\$1,000.00	\$1,000.00
May	5-15	\$1,000.00	\$1,000.00	\$1,000.00
June	6-15	\$1,000.00	\$1,000.00	\$1,000.00
July	7-15	\$1,000.00	\$1,000.00	\$1,000.00
August	8-15	\$1,000.00	\$1,000.00	\$1,000.00
September	9-15	\$1,000.00	\$1,000.00	\$1,000.00
October	10-15	\$1,000.00	\$1,000.00	\$1,000.00
November	11-15	\$1,000.00	\$1,000.00	\$1,000.00
December	12-15	\$1,000.00	\$1,000.00	\$1,000.00

1919		Amount of Pay-roll	Total for Month	Average Daily Force	Average Monthly Earnings per Man
November	1-15	160,581.38			
	16-30	159,289.41	319,870.79	2,053	155.80
December	1-15	170,394.97			
	16-31	140,816.36	311,211.33	2,073	150.13

Terms of labour - 10 hours a day with single time for overtime,
Sundays and holidays to the end of April.
Commencing in May - 8 hours a day with double
time for Sundays and holidays; time and a half
for overtime. (10 hours constitutes a regular
working day.)

1920		Amount of Pay-roll	Total for Month	Average Daily Force	Average Monthly Earnings per Man
January	1-15	168,710.52			
	16-31	191,013.28	359,723.80	2,545	141.35
February	1-15	179,073.04			
	16-29	145,197.27	324,270.31	2,516	128.88
March	1-15	174,867.70			
	16-31	190,878.95	365,746.65	2,537	144.16
April	1-15	163,741.26			
	16-30	187,062.31	350,803.57	2,534	138.44
May	1-15	168,152.88			
	16-31	114,337.91	282,490.79	2,505	112.77
June	1-15	119,315.19			
	16-30	41,466.32	160,781.51	1,266	127.00
July	1-15	75,424.00			
	16-31	183,552.06	258,976.06	1,841	140.67
August	1-15	185,987.03			
	16-31	216,903.67	402,890.70	2,797	144.04
September	1-15	201,569.01			
	16-30	247,681.15	449,250.16	3,012	149.13
October	1-15	256,009.99			
	16-31	271,080.39	527,090.38	3,561	148.02
November	1-15	292,788.39			
	16-30	330,074.19	622,862.58	4,088	152.36
December	1-15	385,810.41			
	16-31	375,287.03	761,097.44	5,402	140.89

Terms of labour - 8 hours a day with double time for Sundays
and holidays. Time and a half for overtime

Year	1971	1972	1973	1974	1975
1971	100.00	100.00	100.00	100.00	100.00
1972	100.00	100.00	100.00	100.00	100.00
1973	100.00	100.00	100.00	100.00	100.00
1974	100.00	100.00	100.00	100.00	100.00
1975	100.00	100.00	100.00	100.00	100.00

... ..
... ..
... ..
... ..
... ..
... ..
... ..

[illegible]

and believe that a full and complete investigation of the case is being conducted.

until May 14th. (10 hours constitutes a regular working day.) 8 hours a day with straight time for Sundays and holidays, and no overtime May 14th to June 15th. 10 hours a day with time and a half for Sundays, holidays and overtime.

1921		Amount of Pay-roll	Total for Month	Average Daily Force	Average Monthly Earnings per Man
		\$	\$		\$
January	1-15	424,871.34			
	16-31	490,602.24	915,473.58	5,580	164.06
February	1-15	483,095.18			
	16-28	428,038.77	911,133.95	5,298	171.98
March	1-15	521,168.11			
	16-31	585,547.52	1,106,715.63	6,198	178.56
April	1-15	585,221.69			
	16-30	590,942.78	1,176,164.47	6,917	170.04
May	1-15	681,905.45			
	16-31	784,094.81	1,465,900.24	8,299	176.64
June	1-15	745,394.24			
	16-30	785,504.91	1,530,899.15	8,666	176.65
July	1-15	738,115.50			
	16-31	487,468.14	1,225,583.64	7,165	171.05
August	1-15	312,058.84			
	16-31	271,933.46	583,992.30	3,793	153.96
September	1-15	227,337.50			
	16-30	240,099.78	467,437.28	3,344	139.79
October	1-15	229,797.53			
	16-31	252,525.36	482,322.89	3,325	145.06
November	1-15	227,044.26			
	16-30	264,842.80	491,887.06	3,496	140.70
December	1-15	250,565.07			
	16-31	179,737.75	430,302.82	2,749	156.53

Terms of labour - 10 hours a day with time and a half for Sundays, holidays and overtime.

From the above tables the earnings of the men year by year were derived, and found to be as follows:

NOTE: The above figures are based on the assumption that the company will maintain its present level of activity and that the market will remain stable. The figures are subject to change without notice.

Year	1913	1912	1911	1910	1909
January	1-15	1-15	1-15	1-15	1-15
February	2-15	2-15	2-15	2-15	2-15
March	3-15	3-15	3-15	3-15	3-15
April	4-15	4-15	4-15	4-15	4-15
May	5-15	5-15	5-15	5-15	5-15
June	6-15	6-15	6-15	6-15	6-15
July	7-15	7-15	7-15	7-15	7-15
August	8-15	8-15	8-15	8-15	8-15
September	9-15	9-15	9-15	9-15	9-15
October	10-15	10-15	10-15	10-15	10-15
November	11-15	11-15	11-15	11-15	11-15
December	12-15	12-15	12-15	12-15	12-15

NOTE: The above figures are based on the assumption that the company will maintain its present level of activity and that the market will remain stable. The figures are subject to change without notice.

and found to be as follows:

Total Yearly Earnings of the Men

1917	-	\$ 212,691.18
1918	-	1,075,753.66
1919	-	2,954,415.73
1920	-	4,865,983.95
1921	-	<u>10,787,813.01</u>
Total earnings	-	<u>\$19,896,657.53</u>

From the above figures the average monthly earnings per man for the year are seen to be:

1917	-	\$ 96.90
1918	-	118.65
1919	-	143.20
1920	-	138.98
1921	-	<u>188.08</u>

COPY

The rise in percentage over and above the average monthly earnings in 1917 per man per year is 22 per cent. for 1918, 48 per cent. for 1919, 43 per cent. for 1920 and 67 per cent. for 1921.

A Study of the Estimated Cost of the
Queenston-Chippawa Power Development.

We have made a study of the estimated cost of the Queenston-Chippawa Power Development in relation to the cost of the work as constructed and about to be completed, using a six-unit plant in both cases.

Estimate No. 2.

The following is a transcription of Estimate No. 2 of November 27th, 1917:

Items	Estimate No. 2		
	(See Chapter K - Costs, Appendix III)		
	Quantities	Unit Costs	Total Dollars
Intake			
Cofferdams	1,980 lin.ft. \$100.00 \$198,000
Pumping	-	- 50,000
Excavation	427,000 cu.yds.60 256,200
Concrete	46,900 cu.yds. 8.00 375,000
Reinforcing steel	626,000 lbs.05 31,300
Steel plate	57,600 lbs.10 5,760
Lighthouse	1	- 8,000
Sluice-gate	1	- 10,000
Ship channel gates	-	- 30,000
Piling	13,250 lin.ft.35 4,640
Lumber	80,000 ft.b.m.06 4,800
	Total for Intake	<u>\$973,700</u>
Welland River			
Dredging	2,504,000 cu.yds. \$.20 \$500,800
Rip-rap	17,600 cu.yds. 1.50 26,400
Concrete	700 cu.yds. 8.00 5,600
Reinforcing steel	11,700 lbs.05 584
	Total for Welland River	<u>\$533,384</u>
Canal			
Dredging	282,000 cu.yds. \$.20 \$ 56,400
Earth excavation	8,936,450 cu.yds.27 2,412,842
Rock excavation	3,154,350 cu.yds.98 3,091,290
Concrete, plain	44,398 cu.yds. 6.50 288,587
Concrete, plain and reinforced	24,920 cu.yds. 8.00 199,360
Concrete, reinforced ...	87,570 cu.yds. 10.00 875,700
Concrete, special	11,395 cu.yds. 12.00 136,740
Rip-rap	188,640 cu.yds. 1.50 282,960
Structural steel and gates	2	.. 15,000.00 30,000
Superstructure for gates	144,000 cu.ft.122 17,568
Piling	20,000 lin.ft.35 7,000
Reinforcing steel	4,269,400 lbs.05 213,470
	Total for Canal	...	<u>\$7,611,938</u>

[illegible]

Year	Age	Sex	Weight	Height	Measurements
1900	100.0	Male	170.0	170.0	170.0
1901	100.0	Male	170.0	170.0	170.0
1902	100.0	Male	170.0	170.0	170.0
1903	100.0	Male	170.0	170.0	170.0
1904	100.0	Male	170.0	170.0	170.0
1905	100.0	Male	170.0	170.0	170.0
1906	100.0	Male	170.0	170.0	170.0
1907	100.0	Male	170.0	170.0	170.0
1908	100.0	Male	170.0	170.0	170.0
1909	100.0	Male	170.0	170.0	170.0
1910	100.0	Male	170.0	170.0	170.0

[illegible]

Items	Estimate No. 2 (See Chapter K - Costs, Appendix III)		
	Quantities	Unit Costs	Total Dollars
Forebay			
Earth excavation	22,700 cu.yds.	\$.27	\$ 6,129
Rock excavation	349,500 cu.yds.98	342,510
Concrete, plain	5,950 cu.yds.	6.50	38,675
Concrete, plain and reinforced	970 cu.yds.	8.00	7,760
Rip-rap	2,800 cu.yds.	1.50	4,200
Reinforcing steel	12,000 lbs.05	600
Total for Forebay			\$399,874
Bridges			
Highway	-	-	\$293,203
Railway	-	-	317,120
Total for Bridges			\$610,323
Right-of-way			Total for Right-of-way \$600,000
Gate and Screen House			
Rock excavation	23,500 cu.yds.	\$.98	\$ 23,030
Concrete, reinforced ...	3,000 cu.yds.	12.00	36,000
Concrete, plain	10,000 cu.yds.	8.00	80,000
Reinforcing steel	320,000 lbs.05	16,000
Structural steel and racks	402,000 lbs.07	28,140
Concrete in ice chute ..	965 cu.yds.	6.50	6,275
Steelwork in ice chute .	164,000 lbs.05	8,200
Gates	6 ..	10,000.00	60,000
Superstructure	687,100 cu.ft.15	103,063
Total for Gate and Screen House			\$360,708
Penstocks			
Tunnel excavation	3,760 cu.yds.	\$ 6.00	\$ 22,560
Rock excavation	11,500 cu.yds.	2.25	25,875
Steelwork	4,365,000 lbs.07	305,550
Concrete	8,500 cu.yds.	6.50	55,250
Total for Penstocks			\$409,236

Item	Quantity	Unit Price	Total
Concrete, 100 cu. yds.	100	1.50	150.00
Reinforced concrete, 100 cu. yds.	100	2.50	250.00
Structural steel, 100 lbs.	100	1.00	100.00
Reinforcing steel, 100 lbs.	100	1.00	100.00
Total for concrete			600.00

Concrete, 100 cu. yds.	100	1.50	150.00
Reinforced concrete, 100 cu. yds.	100	2.50	250.00
Structural steel, 100 lbs.	100	1.00	100.00
Reinforcing steel, 100 lbs.	100	1.00	100.00
Total for concrete			600.00

COPY

Concrete, 100 cu. yds.	100	1.50	150.00
Reinforced concrete, 100 cu. yds.	100	2.50	250.00
Structural steel, 100 lbs.	100	1.00	100.00
Reinforcing steel, 100 lbs.	100	1.00	100.00
Total for concrete			600.00

Concrete, 100 cu. yds.	100	1.50	150.00
Reinforced concrete, 100 cu. yds.	100	2.50	250.00
Structural steel, 100 lbs.	100	1.00	100.00
Reinforcing steel, 100 lbs.	100	1.00	100.00
Total for concrete			600.00

Concrete, 100 cu. yds.	100	1.50	150.00
Reinforced concrete, 100 cu. yds.	100	2.50	250.00
Structural steel, 100 lbs.	100	1.00	100.00
Reinforcing steel, 100 lbs.	100	1.00	100.00
Total for concrete			600.00

Items	Estimate No. 2 (See Chapter K - Costs, Appendix III)		
	Quantities	Unit Costs	Total Dollars
Power House			
Unwatering	-	.. \$	50,000
Talus excavation	219,500 cu.yds.	1.00 ..	219,500
Rock excavation	104,900 cu.yds.	1.50 ..	157,350
Concrete in substructure	66,000 cu.yds.	8.00 ..	528,000
Reinforcing steel	300,000 lbs.	.05 ..	15,000
Superstructure	4,602,000 cu.ft.	.15 ..	690,300
Total for Power House ..			<u>\$1,660,150</u>
Power House Machinery and Equipment			
Main turbines and governors	6 main units \$270,000.00	\$1,620,000
Exciter turbines and governors	2 units 24,000.00	48,000
Auxiliary hydraulic equipment	-	-	100,000
Electrical equipment	6 main units	... 400,000.00	2,400,000
Auxiliary electrical equipment	-	-	850,000
Total for Power House Machinery and Equipment ..			<u>\$5,018,000</u>
Miscellaneous			
Service tunnel	-	.. \$	75,000
Sundries	-	..	100,000
Total for Miscellaneous Items ..			<u>\$ 175,000</u>
Total of above items ..			<u>\$18,352,313</u>
Engineering, contingencies and so forth, 25 per cent.			4,588,078
Interest during construction $7\frac{1}{2}$ per cent.			<u>1,375,424</u>
Total Estimated Cost			<u>\$24,316,815</u>

The table below shows a summary comparison between Estimate No. 2 and an estimate for a plant with six complete generating units as now being built. The latter figures are based on the "Analysis of Expenditure

THE SECRETARY OF THE
TREASURY
WASHINGTON, D. C.

RECEIVED
JAN 10 1917
DEPT. OF THE TREASURY
WASHINGTON, D. C.

DEAR SIR:

YOUR LETTER OF JANUARY 4, 1917, IS RECEIVED.

THE FOLLOWING INFORMATION IS FURNISHED FOR YOUR INFORMATION:

THE TOTAL AMOUNT OF THE DEBT OF THE UNITED STATES AT THE END OF 1916 WAS \$1,150,000,000.

THE TOTAL AMOUNT OF THE DEBT OF THE UNITED STATES AT THE END OF 1915 WAS \$1,050,000,000.

THE TOTAL AMOUNT OF THE DEBT OF THE UNITED STATES AT THE END OF 1914 WAS \$950,000,000.

THE TOTAL AMOUNT OF THE DEBT OF THE UNITED STATES AT THE END OF 1913 WAS \$850,000,000.

THE TOTAL AMOUNT OF THE DEBT OF THE UNITED STATES AT THE END OF 1912 WAS \$750,000,000.

THE TOTAL AMOUNT OF THE DEBT OF THE UNITED STATES AT THE END OF 1911 WAS \$650,000,000.

THE TOTAL AMOUNT OF THE DEBT OF THE UNITED STATES AT THE END OF 1910 WAS \$550,000,000.

THE TOTAL AMOUNT OF THE DEBT OF THE UNITED STATES AT THE END OF 1909 WAS \$450,000,000.

THE TOTAL AMOUNT OF THE DEBT OF THE UNITED STATES AT THE END OF 1908 WAS \$350,000,000.

THE TOTAL AMOUNT OF THE DEBT OF THE UNITED STATES AT THE END OF 1907 WAS \$250,000,000.

THE TOTAL AMOUNT OF THE DEBT OF THE UNITED STATES AT THE END OF 1906 WAS \$150,000,000.

to March 31st, 1922 - Chapter K - Costs", supplemented by estimates of the amounts required to complete the plant for six units, which estimates have been discussed with and generally approved by the engineers of the Hydro-Electric Power Commission within the past few weeks.

Comparison of Estimate No. 2 with 6-Unit Plant as Built

Items	Estimate No. 2 (See Chapter K - Costs, Appendix III)	Plant as built - Complete for Six Units
	Estimated Cost - Dollars	Estimated Cost - Dollars
Intake	\$ 973,700	\$ 2,500,000
Welland River	533,384	1,500,000
Canal	7,611,938	36,500,000
Forebay	533,874	1,250,000
Screen and Gate House ..	360,708	1,750,000
Bridges	610,323	2,650,000
Right-of-way	600,000	1,000,000
Penstocks	409,239	1,250,000
Power House	1,660,150	3,500,000
Power House Machinery and Equipment	5,018,000	6,500,000
Miscellaneous	175,000	150,000
	\$18,352,313	\$58,550,000
Engineering, Contingen- cies, Administration and so forth	4,588,078	-
Interest during Con- struction	1,376,424	4,750,000
	\$24,316,815	\$63,300,000
Power House Railway		200,000
Plant Salvage		3,000,000
Stores		1,650,000
Expenses of Plant Salvage		110,000
Miscellaneous Sales and Work Orders		60,000
Suspense Account		5,000
	Total	\$68,325,000
Credit Plant, Stores Account, and so forth, say		4,000,000
Net total cost of Six-unit Plant as constructed		\$64,325,000
Net total, Estimate No. 2		24,316,815
Difference between Estimate No. 2 and Estimated Cost as Built		\$40,008,185

Variations from Estimate No. 2.

The main differences between Estimate No. 2 and the plant as being built and completed in 1925 for six units are described below.

The total difference in cost of approximately \$40,000,000 to be accounted for as between Estimate No. 2 and the plant as being constructed, both on the six-unit basis, may be summarized briefly as follows: The original Estimate No. 2 was for a canal having a nominal capacity of 10,000 cubic feet of water per second with an intake of the ordinary type, and the whole design was based on an ultimate installation of six main generating units with a nominal capacity of 50,000 horse-power each while the plant as built is designed for a nominal capacity in the Canal of 15,000 cubic feet of water per second. The Canal as built has a type of intake different from that originally contemplated, and the whole design is based on an ultimate installation of nine or ten main generating units with a nominal capacity of 55,000 horse-power each. In considering the differences between the plant contemplated in Estimate No. 2 and the six-unit plant as built it may be well to emphasize the fact that Estimate No. 2 is based on a design proportioned to utilize 10,000 cubic feet of water per second throughout, while the various elements of the plant as built are all proportioned for a nominal flow of 15,000 cubic feet of water per second, being 50 per cent. greater capacity than the former design. The changed design involved largely increased quantities of many of the principal items of construction. An analysis of the main features of the work shows the following:

Intake. The original design was for the usual pier and boom type of

The following table shows the results of the regression analysis for the dependent variable "Number of children in the household" (N = 1,000).

and employed in 1981 for the first time as a research tool.

TECHNICAL STAFF OF THE U.S. AIR FORCE, AND OTHERS, FOR THE YEAR ENDING DECEMBER 31, 1960

For an extensive discussion of the role of the state in the development of the economy, see the book by the author, *The State and the Development of the Economy*, 1980.

© 1995 by Cambridge University Press. Printed in the United Kingdom. This is a hardback book. ISBN 0 521 43132 5

For a full and complete understanding of the results, please refer to the full text of the paper.

Source: U.S. National Library of Medicine, *Journal of the American Medical Association*, 1963, 191: 1001-1002.

1153

... ..

© 1998 Blackwell Science Ltd, *Journal of Internal Medicine* 243: 105–111

Copyright © 2004 John Wiley & Sons, Ltd.

intake, while the structure as built was specially designed after exhaustive study, with provision for gathering tubes extending out into the river if the experience of operation prove them necessary. It is stated by Mr. Gaby in a letter of January 29th, 1923, that the adopted design involved an increased estimated expenditure of \$1,922,720 over that provided for in Estimate No. 2, making the total estimated cost about \$3,000,000.

The gathering tubes are not yet installed, but they may be required for the ultimate development. A reasonable allowance for the intake construction for the six-unit plant may be placed at \$2,500,000, omitting the extensions of the gathering tubes.

COPY

Welland River. The original design provided for earth dredging in the Welland River to the amount of about 2,500,000 cubic yards at 20 cents per cubic yard. The construction records show that at March 31st, 1922, about 1,200,000 cubic yards were removed at a cost of about 75 cents per cubic yard. Subsequent contracts for additional dredging have been let at 33 cents per cubic yard. It therefore appears reasonable to place the cost of earth dredging in the Welland River for six units at about \$1,500,000, but the quantities in the completed six-unit plant will be about the same as used in Estimate No. 2.

Canal. Originally it was estimated that the earth dredging in the Canal would amount to about 282,000 cubic yards at 20 cents per cubic yard. At March 31st, 1922, over 1,250,000 cubic yards had been removed at an average cost of about 75 cents per cubic yard. A comparatively small additional amount of earth dredging is required to complete the Canal for six units. It

1. The first of these is the fact that the Commission has not yet received any information from the Government of the United States regarding the activities of the Committee for the Liberation of the People of the East (CLPE) in the United States. The Commission is therefore unable to determine whether the CLPE is a legitimate organization or a subversive one.

The following table sets out the information for the year ended 31/12/2011.

Y903

THE UNITED STATES OF AMERICA
DO hereby certify that
the within and foregoing is a true and correct
copy of the original as the same appears
in the records of the Department of the Interior
at Washington, D. C.

It is noted that the above information was obtained from the records of the Department of the Interior, Bureau of Land Management, and is being furnished to you for your information.

therefore seems reasonable to allow for 1,000,000 cubic yards of earth dredging in addition to that used in Estimate No. 2.

The original estimate for earth excavation in the Canal has been exceeded by over 1,300,000 cubic yards, and the rock excavation in the Canal has been similarly increased by nearly 750,000 cubic yards as compared with Estimate No. 2.

Concrete of all classes was originally estimated at 168,283 cubic yards at an average cost of \$8.80 per cubic yard. The concrete in the construction amounted to 304,299 cubic yards as at March 31st, 1922, being an increase of about 136,000 cubic yards of special concrete. Probably 140,000 cubic yards is a fair allowance for the total additional concrete in the Canal, all of the class provided for in Estimate No. 2 at the highest unit price.

Rip-rap was originally estimated at 188,640 cubic yards. At March 31st, 1922, 986,028 cubic yards of rip-rap had been placed, making a total of about 800,000 cubic yards of rip-rap over and above the estimated quantity.

The reinforcing steel placed in the work was much in excess of the quantity used in the Estimate.

The records show that about \$1,800,000 has been expended over the whole Development for unwatering, the greater part of which was directly concerned with the Canal. Unwatering was originally estimated upon as part of the unit costs used for computing the cost of the earth and rock excavation. Provision was apparently made for the usual pumping and baling of a canal designed at a

in addition to that used in Estimate No. 2.

The estimated amount for the purchase of the land is \$1,000,000. The estimated amount for the purchase of the land is \$1,000,000. The estimated amount for the purchase of the land is \$1,000,000.

No. 2.

It is estimated that the purchase of the land will cost \$1,000,000. It is estimated that the purchase of the land will cost \$1,000,000. It is estimated that the purchase of the land will cost \$1,000,000.

COPY

The estimated amount for the purchase of the land is \$1,000,000. The estimated amount for the purchase of the land is \$1,000,000. The estimated amount for the purchase of the land is \$1,000,000.

The remaining amount is \$1,000,000. The remaining amount is \$1,000,000. The remaining amount is \$1,000,000.

The estimated amount for the purchase of the land is \$1,000,000. The estimated amount for the purchase of the land is \$1,000,000. The estimated amount for the purchase of the land is \$1,000,000.

higher level than that which was made and draining generally by gravity towards Bowman's Gully. In Estimate No. 2 there is no special item for canal unwatering. The elevation of the floor of the Canal as built is lower than that of the canal considered in Estimate No. 2 by several feet, the general difference being three feet. The records show that it was impracticable to follow the original ideas for drainage to Bowman's Gully. When the ground had been opened up during construction numerous large springs were exposed, the flow of which required continuous pumping. The daily pumpage frequently amounted to 20,000,000 gallons of water, and an aggregate installed pumping capacity of about 30,000,000 gallons per day had to be kept available.

COPY

Forebay. In the Forebay, Estimate No. 2 provided for 349,500 cubic yards of rock excavation, while the amount of rock removed was about 125,000 cubic yards more than the estimated amount.

Screen House. The Screen House contains greater quantities of work than were contemplated in Estimate No. 2. The rock excavation work was increased by over 20,000 cubic yards, and the concrete work was increased by about 16,000 cubic yards.

Power House. The rock excavation work in the Power House is about 75,000 cubic yards more than that provided for in Estimate No. 2.

The concrete in the Power House is of a more costly type than that used in Estimate No. 2, due to the development of the Moody spreading draft tube design subsequent to the time when Estimate No. 2 was prepared. The superstructure as built is larger than that figured in Estimate No. 2, and improvements have been

[illegible]

Y903

[illegible]

1. The work excavation work was inspected by the District Engineer, and the results of the inspection are as follows:

The above is all from page 10 of a letter dated June 1968 at
London, Ontario, Canada, and is being forwarded to you for your
information. The letter was received by me on June 1968.

made in the design so as to gain flexibility and efficiency. It is fair to allow about \$400,000 more than Estimate No. 2 for the revised design of the concrete work of the Power House.

Equipment. The general design and cost of the equipment as itemized in Estimate No. 2 is similar to that installed, if due allowance be made for the difference in capacity of the units purchased, as compared with those of Estimate No. 2. A reasonable allowance for this would be a sum on the order of \$500,000.

Bridges. The Bridges and Crossings cost much more than was contemplated in Estimate No. 2. This is due in part to the longer spans and heavier structures finally used, as well as the difficulties encountered before and during construction. The comparison of the estimate with the records of cost is complex. A reasonable allowance for the increased estimated costs due to the circumstances encountered amounts to a very large figure, probably on the order of a million dollars.

Right-of-Way. The original Right-of-Way estimated upon was sufficient for a single canal with a flow capacity of 10,000 cubic feet per second. The Right-of-Way purchased is sufficient for two or three canals side by side, and for the disposal of spoil from more than one whole canal. While the actual expenditure is about \$1,424,000, a large part of this amount is not chargeable entirely against the present development, as it represents a recoverable asset. A reasonable allowance for Right-of-Way for a six-unit plant is about \$1,000,000, being \$400,000 greater than Estimate No. 2.

Miscellaneous. The service tunnel and the sundries check closely with Estimate No. 2.

The items of expenditure for the power house railway, plant salvage, stores and so forth, were apparently not included in Estimate No. 2, unless in the unit costs or in the general allowance for overhead costs during construction.

In order to compare the total of \$24,316,815 of Estimate No. 2 with the total of \$64,325,000 for the six-unit plant as built, it is necessary to place them as nearly as possible upon the same basis and to contrast the conditions in 1917 with those actually found during construction.

Revision of Estimate No. 2 based on quantities as built.

Based on the quantities contained in the plant as built, Estimate No. 2 would have appeared as follows:

Total of Estimate No. 2 with quantities given therein \$24,316,815
Additional Quantities:

Change in intake for present plant	\$1,500,000	
Canal, 1,000,000 cu.yds. dredging at .20	200,000	
1,300,000 cu.yds. earth at .27	350,000	
750,000 cu.yds. rock at .98	735,000	
140,000 cu.yds. concrete at 12.00 ..	1,680,000	
800,000 cu.yds. rip-rap at 1.50	1,200,000	
Forebay, 125,000 cu.yds. rock at .98	120,000	
Screen House, 20,000 cu. yds. rock at 1.00 ...	20,000	
16,000 cu. yds. concrete at 12.00	190,000	
Power House, 75,000 cu. yds. rock at 1.50 ...	110,000	
changed concrete and superstructure, say,	400,000	
equipment, 30,000 H.P. additional	300,000	
Bridges, about	1,000,000	
Right-of-Way, additional lands, say,	400,000	
	<u>\$8,205,000</u>	

Engineering, contingencies, administration
and so forth, and interest during construction, 32½ per cent. 2,666,625 10,871,625

Total for Estimate No. 2 based on quantities as built \$35,188,440

Estimated Cost to Complete Six-unit Plant.

Up to March 31st, 1922, the total expenditures in connection with the plant amounted to \$62,182,623, of which several millions of dollars represent recoverable assets in the form of plant salvage, stores and so forth, making the net amount chargeable against the plant on the order of \$57,000,000 or \$58,000,000 at that date. On page M-24 an estimated net cost of \$64,325,000 is derived for a six-unit plant. It should be borne in mind that the exact amount is dependent upon the proportion of certain component parts considered as chargeable against the six-unit plant which is but a fractional part of the ultimate installation. By making other allowances for such items as right-of-way, plant salvage and so forth, the estimated cost may be found, on the completion of the cost figures, to reach \$66,000,000 or \$67,000,000. Absolute figures of cost are obtainable only on the entire completion of the whole development.

An analysis of the total expenditure of \$62,182,623 to March 31st, 1922, has been made, and divided amongst the items of labour, materials, permanent equipment, plant and miscellaneous overhead costs. A similar analysis has also been made of the amount of \$64,325,000 fairly chargeable against the completed six-unit plant. The table below shows these analyses:

Items	Gross Expenditures to March 31st, 1922.	Estimated Net Amounts for Complete Six-unit Plant
Labour	\$20,243,000	\$22,000,000
Materials	10,797,000	12,000,000*

(Table concluded on following page)

Estimated 1941-42 Income Statement

It is found that, with the total expenditures for construction work the plant amounted to \$1,112,000, of which several millions of dollars represent recoverable costs in the form of plant salvage value and in liquidation of the plant. Estimated recoverable costs are \$275,000, leaving a net investment of \$837,000. The plant is estimated to have a useful life of 10 years, with a salvage value of \$275,000 at that date. The net investment of \$837,000 is divided into 10 equal payments of \$83,700 per year. It is further estimated that the plant will produce a net income of \$100,000 per year, less the depreciation of \$83,700, leaving a net income of \$16,300 per year. The total net income for the 10-year period is \$163,000. The estimated net income for the 10-year period is \$163,000, less the net investment of \$837,000, leaving a net income of \$163,000. The estimated net income for the 10-year period is \$163,000, less the net investment of \$837,000, leaving a net income of \$163,000.

COPY

On analysis of the 1941-42 income statement of \$1,112,000 to \$1,112,000, it has been found that the total amount for the 10-year period, including depreciation, plant and machinery, overhead costs, a similar estimate for the 10-year period of \$1,112,000, less the net investment of \$837,000, leaving a net income of \$163,000. The estimated net income for the 10-year period is \$163,000, less the net investment of \$837,000, leaving a net income of \$163,000.

Income		Expense Statement	
Total		Total	
\$1,112,000		\$1,112,000	
Less: Depreciation		Less: Depreciation	
(\$275,000)		(\$275,000)	
Net Income		Net Income	
\$837,000		\$837,000	

(Table Continued)

Items	Gross Expenditures to March 31st, 1922.	Estimated Net Amounts for Complete Six-unit Plant
Permanent Equipment	\$ 8,791,000	\$10,000,000
Plant	10,024,000	7,000,000**
Miscellaneous, overhead, interest and administra- tion	12,327,623	12,325,000
Totals	\$42,182,623	\$44,325,000

* Stores salvage deducted.

** Salvage deducted.

Abnormal Conditions.

COPY

The expenditures on the development were largest in the years 1918, 1919, 1920 and 1921, increasing in amount as the years passed. During 1919, 1920 and 1921 material and labour costs were relatively high and the efficiency of labour was low. The general conditions obtaining were very unfavourable for construction, to such an extent, indeed, that ordinary construction was deferred and in many instances stopped, to give way to war needs or to await the completion of the post-war re-establishment. Mr. Acres says he is firm in his conviction that the excavation work of the Canal could not have been completed at an earlier date under the circumstances encountered. The faces of the rock excavation on the sides of the Canal were lined with concrete as the result of a decision to increase the capacity of the Canal, subsequent to No. 2 Estimate. Until the rock excavation in the Canal had been finished it was not possible to make the concrete lining. Moreover, it would not have been prudent to expose the concrete lining through a winter season, so it was necessary to complete it in a working season during the spring, summer and autumn of the same year. The

1. *Journal of the American Medical Association*, 1997; 277: 1001-1005.

1944

1945

1946

1947

1948

1949

1950

1951

1952

1953

1954

1955

1956

1957

1958

1959

1960

1961

1962

1963

1964

1965

1966

1967

1968

1969

1970

1971

1972

1973

1974

1975

1976

1977

1978

1979

1980

1981

1982

1983

1984

1985

1986

1987

1988

1989

1990

1991

1992

1993

1994

1995

1996

1997

1998

1999

2000

2001

2002

2003

2004

2005

2006

2007

2008

2009

2010

2011

2012

2013

2014

2015

2016

2017

2018

2019

2020

2021

2022

2023

2024

2025

2026

2027

2028

2029

2030

2031

2032

2033

2034

2035

2036

2037

2038

2039

2040

2041

2042

2043

2044

2045

2046

2047

2048

2049

2050

2051

2052

2053

2054

2055

2056

2057

2058

2059

2060

2061

2062

2063

2064

2065

2066

2067

2068

2069

2070

2071

2072

2073

2074

2075

2076

2077

2078

2079

2080

2081

2082

2083

2084

2085

2086

2087

2088

2089

2090

2091

2092

2093

2094

2095

2096

2097

2098

2099

2100

2101

2102

2103

2104

2105

2106

2107

2108

2109

2110

2111

2112

2113

2114

2115

2116

2117

2118

2119

2120

2121

2122

2123

2124

2125

2126

2127

2128

2129

2130

2131

2132

2133

2134

2135

2136

2137

2138

2139

2140

2141

2142

2143

2144

2145

2146

2147

2148

2149

2150

2151

2152

2153

2154

2155

2156

2157

2158

2159

2160

2161

2162

2163

2164

2165

2166

2167

2168

2169

2170

2171

2172

2173

2174

2175

2176

2177

2178

2179

2180

2181

2182

2183

2184

2185

2186

2187

2188

2189

2190

2191

2192

2193

2194

2195

2196

2197

2198

2199

2200

2201

2202

2203

2204

2205

2206

2207

2208

2209

2210

2211

2212

2213

2214

2215

2216

2217

2218

2219

2220

2221

2222

2223

2224

2225

2226

2227

2228

2229

2230

2231

2232

2233

2234

2235

2236

2237

2238

2239

2240

2241

2242

2243

2244

2245

2246

2247

2248

2249

2250

2251

2252

2253

2254

2255

2256

2257

2258

2259

2260

2261

2262

2263

2264

2265

2266

2267

2268

2269

2270

2271

2272

2273

2274

2275

2276

2277

2278

2279

2280

2281

2282

2283

2284

2285

2286

2287

2288

2289

2290

2291

2292

2293

2294

2295

2296

2297

2298

2299

2300

2301

2302

2303

2304

2305

2306

2307

2308

2309

2310

2311

2312

2313

2314

2315

2316

2317

2318

2319

2320

2321

2322

2323

2324

2325

2326

2327

2328

2329

2330

2331

2332

2333

2334

2335

2336

2337

2338

2339

2340

2341

2342

2343

2344

2345

2346

2347

2348

2349

2350

2351

2352

2353

2354

2355

2356

2357

2358

2359

2360

2361

2362

2363

2364

2365

2366

2367

2368

2369

2370

2371

2372

2373

2374

2375

2376

2377

2378

2379

2380

2381

2382

2383

2384

2385

2386

2387

2388

2389

2390

2391

2392

2393

2394

2395

2396

2397

2398

COPY

The following are the specimens now in the collection of the
British Museum, London, 1891.
1891 and 1892, 1893 and 1894, 1895 and 1896, 1897 and 1898,
1899 and 1900, 1901 and 1902, 1903 and 1904, 1905 and 1906,
1907 and 1908, 1909 and 1910, 1911 and 1912, 1913 and 1914,
1915 and 1916, 1917 and 1918, 1919 and 1920, 1921 and 1922,
1923 and 1924, 1925 and 1926, 1927 and 1928, 1929 and 1930,
1931 and 1932, 1933 and 1934, 1935 and 1936, 1937 and 1938,
1939 and 1940, 1941 and 1942, 1943 and 1944, 1945 and 1946,
1947 and 1948, 1949 and 1950, 1951 and 1952, 1953 and 1954,
1955 and 1956, 1957 and 1958, 1959 and 1960, 1961 and 1962,
1963 and 1964, 1965 and 1966, 1967 and 1968, 1969 and 1970,
1971 and 1972, 1973 and 1974, 1975 and 1976, 1977 and 1978,
1979 and 1980, 1981 and 1982, 1983 and 1984, 1985 and 1986,
1987 and 1988, 1989 and 1990, 1991 and 1992, 1993 and 1994,
1995 and 1996, 1997 and 1998, 1999 and 2000, 2001 and 2002,
2003 and 2004, 2005 and 2006, 2007 and 2008, 2009 and 2010,
2011 and 2012, 2013 and 2014, 2015 and 2016, 2017 and 2018,
2019 and 2020, 2021 and 2022, 2023 and 2024, 2025 and 2026,
2027 and 2028, 2029 and 2030, 2031 and 2032, 2033 and 2034,
2035 and 2036, 2037 and 2038, 2039 and 2040, 2041 and 2042,
2043 and 2044, 2045 and 2046, 2047 and 2048, 2049 and 2050,
2051 and 2052, 2053 and 2054, 2055 and 2056, 2057 and 2058,
2059 and 2060, 2061 and 2062, 2063 and 2064, 2065 and 2066,
2067 and 2068, 2069 and 2070, 2071 and 2072, 2073 and 2074,
2075 and 2076, 2077 and 2078, 2079 and 2080, 2081 and 2082,
2083 and 2084, 2085 and 2086, 2087 and 2088, 2089 and 2090,
2091 and 2092, 2093 and 2094, 2095 and 2096, 2097 and 2098,
2099 and 2100, 2101 and 2102, 2103 and 2104, 2105 and 2106,
2107 and 2108, 2109 and 2110, 2111 and 2112, 2113 and 2114,
2115 and 2116, 2117 and 2118, 2119 and 2120, 2121 and 2122,
2123 and 2124, 2125 and 2126, 2127 and 2128, 2129 and 2130,
2131 and 2132, 2133 and 2134, 2135 and 2136, 2137 and 2138,
2139 and 2140, 2141 and 2142, 2143 and 2144, 2145 and 2146,
2147 and 2148, 2149 and 2150, 2151 and 2152, 2153 and 2154,
2155 and 2156, 2157 and 2158, 2159 and 2160, 2161 and 2162,
2163 and 2164, 2165 and 2166, 2167 and 2168, 2169 and 2170,
2171 and 2172, 2173 and 2174, 2175 and 2176, 2177 and 2178,
2179 and 2180, 2181 and 2182, 2183 and 2184, 2185 and 2186,
2187 and 2188, 2189 and 2190, 2191 and 2192, 2193 and 2194,
2195 and 2196, 2197 and 2198, 2199 and 2200, 2201 and 2202,
2203 and 2204, 2205 and 2206, 2207 and 2208, 2209 and 2210,
2211 and 2212, 2213 and 2214, 2215 and 2216, 2217 and 2218,
2219 and 2220, 2221 and 2222, 2223 and 2224, 2225 and 2226,
2227 and 2228, 2229 and 2230, 2231 and 2232, 2233 and 2234,
2235 and 2236, 2237 and 2238, 2239 and 2240, 2241 and 2242,
2243 and 2244, 2245 and 2246, 2247 and 2248, 2249 and 2250,
2251 and 2252, 2253 and 2254, 2255 and 2256, 2257 and 2258,
2259 and 2260, 2261 and 2262, 2263 and 2264, 2265 and 2266,
2267 and 2268, 2269 and 2270, 2271 and 2272, 2273 and 2274,
2275 and 2276, 2277 and 2278, 2279 and 2280, 2281 and 2282,
2283 and 2284, 2285 and 2286, 2287 and 2288, 2289 and 2290,
2291 and 2292, 2293 and 2294, 2295 and 2296, 2297 and 2298,
2299 and 2300, 2301 and 2302, 2303 and 2304, 2305 and 2306,
2307 and 2308, 2309 and 2310, 2311 and 2312, 2313 and 2314,
2315 and 2316, 2317 and 2318, 2319 and 2320, 2321 and 2322,
2323 and 2324, 2325 and 2326, 2327 and 2328, 2329 and 2330,
2331 and 2332, 2333 and 2334, 2335 and 2336, 2337 and 2338,
2339 and 2340, 2341 and 2342, 2343 and 2344, 2345 and 2346,
2347 and 2348, 2349 and 2350, 2351 and 2352, 2353 and 2354,
2355 and 2356, 2357 and 2358, 2359 and 2360, 2361 and 2362,
2363 and 2364, 2365 and 2366, 2367 and 2368, 2369 and 2370,
2371 and 2372, 2373 and 2374, 2375 and 2376, 2377 and 2378,
2379 and 2380, 2381 and 2382, 2383 and 2384, 2385 and 2386,
2387 and 2388, 2389 and 2390, 2391 and 2392, 2393 and 2394,
2395 and 2396, 2397 and 2398, 2399 and 2400, 2401 and 2402,
2403 and 2404, 2405 and 2406, 2407 and 2408, 2409 and 2410,
2411 and 2412, 2413 and 2414, 2415 and 2416, 2417 and 2418,
2419 and 2420, 2421 and 2422, 2423 and 2424, 2425 and 2426,
2427 and 2428, 2429 and 2430, 2431 and 2432, 2433 and 2434,
2435 and 2436, 2437 and 2438, 2439 and 2440, 2441 and 2442,
2443 and 2444, 2445 and 2446, 2447 and 2448, 2449 and 2450,
2451 and 2452, 2453 and 2454, 2455 and 2456, 2457 and 2458,
2459 and 2460, 2461 and 2462, 2463 and 2464, 2465 and 2466,
2467 and 2468, 2469 and 2470, 2471 and 2472, 2473 and 2474,
2475 and 2476, 2477 and 2478, 2479 and 2480, 2481 and 2482,
2483 and 2484, 2485 and 2486, 2487 and 2488, 2489 and 2490,
2491 and 2492, 2493 and 2494, 2495 and 2496, 2497 and 2498,
2499 and 2500, 2501 and 2502, 2503 and 2504, 2505 and 2506,
2507 and 2508, 2509 and 2510, 2511 and 2512, 2513 and 2514,
2515 and 2516, 2517 and 2518, 2519 and 2520, 2521 and 2522,
2523 and 2524, 2525 and 2526, 2527 and 2528, 2529 and 2530,
2531 and 2532, 2533 and 2534, 2535 and 2536, 2537 and 2538,
2539 and 2540, 2541 and 2542, 2543 and 2544, 2545 and 2546,
2547 and 2548, 2549 and 2550, 2551 and 2552, 2553 and 2554,
25

Power House and the Screen House were useless until the Canal was ready to serve them, and it would have been imprudent to have them finished and standing idle. All these factors combined with others, resulted in congesting the heavy construction period into less than two years. Unfortunately, these years were unique in their unforeseen abnormal conditions.

In order to determine the additional expenditure of money chargeable to the abnormal conditions, a close study has been made of the records, in comparison with the conditions obtaining when Estimate No. 2 was prepared.

Abnormal Wages Expenditure.

COPY

The analysis of the wages expenditure has already been dealt with in the first part of this Chapter, showing, briefly, that of the total of the pay-rolls up to December 31st, 1921, amounting to \$19,896,657, or, say, \$20,000,000, about \$7,000,000 is accounted for by increase in wage rates over 1917, and about \$4,500,000 represents decreased output per man-hour as compared with 1917, leaving about \$8,500,000 as normal wages expenditure for the plant as built up to the date above named. This normal wages expenditure would be reduced to about \$6,100,000 for the quantities in Estimate No. 2. One of the serious factors entering into wages expenditure was that of labour turnover. During the whole construction period it was difficult to secure labour, and even more difficult to retain the men after they had been engaged.

Abnormal Materials Expenditure.

From corresponding records relating to the cost of materials and equipment

10-571

From 1934 and the 1935-1936 season, the total per year, in 1934
and 1935, and it was found that the total for 1934 and 1935 was
111,000,000, which was the same as the total for 1934 and 1935.
The total for 1934 and 1935 was 111,000,000, which was the same
as the total for 1934 and 1935.

In 1936, the total for 1936 was 111,000,000, which was the same
as the total for 1934 and 1935. The total for 1936 was 111,000,000,
which was the same as the total for 1934 and 1935.


WALTER J. FRANK & COMPANY

COPY

The analysis of the 1936-1937 season was already given in the
first part of this report. The total for 1936-1937 was 111,000,000,
which was the same as the total for 1934 and 1935. The total for
1936-1937 was 111,000,000, which was the same as the total for
1934 and 1935. The total for 1936-1937 was 111,000,000, which
was the same as the total for 1934 and 1935. The total for 1936-1937
was 111,000,000, which was the same as the total for 1934 and 1935.
The total for 1936-1937 was 111,000,000, which was the same as the
total for 1934 and 1935. The total for 1936-1937 was 111,000,000,
which was the same as the total for 1934 and 1935. The total for
1936-1937 was 111,000,000, which was the same as the total for
1934 and 1935. The total for 1936-1937 was 111,000,000, which
was the same as the total for 1934 and 1935. The total for 1936-1937
was 111,000,000, which was the same as the total for 1934 and 1935.

WALTER J. FRANK & COMPANY


The analysis of the 1936-1937 season was already given in the
first part of this report. The total for 1936-1937 was 111,000,000,
which was the same as the total for 1934 and 1935. The total for
1936-1937 was 111,000,000, which was the same as the total for
1934 and 1935. The total for 1936-1937 was 111,000,000, which
was the same as the total for 1934 and 1935. The total for 1936-1937
was 111,000,000, which was the same as the total for 1934 and 1935.



Note:


Chart Based on The Labour Gazette April, 1922

HYDRO-ELECTRIC INQUIRY COMMISSION
W.D. GREGORY, CHAIRMAN
QUEENSTON-CHIPPAWA POWER DEVELOPMENT
IRON AND STEEL INDEX NUMBERS
BASED ON THE LABOUR GAZETTE
Toronto, July 27th 1923. Made by *W.J.F.* Checked by *L.H.*
WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS



Note:
Chart Based on The Labour Gazette, April 1922.


HYDRO-ELECTRIC INQUIRY COMMISSION
W.D.GREGORY, CHAIRMAN
QUEENSTON-CHIPPAWA POWER DEVELOPMENT
**WHOLESALE PRICE INDEX NUMBERS
BASED ON THE LABOUR GAZETTE**
Toronto, July 27th, 1923. Made by *gbb*, Checked by *L.H.H.*
WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS




A - DEDUCED FROM CONSTRUCTION COST INDEX NUMBERS
FROM ENGINEERING NEWS-RECORD OF JAN. 5TH. 1922
AND A LABOUR EFFICIENCY OF 100% IN 1913 AND 60% IN 1920

B - DEDUCED FROM CONSTRUCTION COST INDEX NUMBERS
FROM ENGINEERING NEWS-RECORD OF JAN. 5TH. 1922

HYDRO-ELECTRIC INQUIRY COMMISSION
W. D. GREGORY, CHAIRMAN
QUEENSTON-CHIPPAWA POWER DEVELOPMENT
COST INDEX NUMBERS
BASED ON ENGINEERING NEWS-RECORD
Toronto, July 27th, 1923. Made by *WJF* Checked by *WJF*
WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS



HYDRO-ELECTRIC INQUIRY COMMISSION
 W.D.GREGORY, CHAIRMAN
 QUEENSTON-CHIPPAWA POWER DEVELOPMENT
**CURVE OF PORTLAND CEMENT PRICES
 AT NIAGARA FALLS, ONTARIO
 BASED ON CANADA CEMENT Co DATA**
 Toronto, July 27th, 1923. Made by *gaa*, Checked by *lch*
 WALTER J. FRANCIS & COMPANY
 CONSULTING ENGINEERS



NOTE :

THE ABOVE CURVE IS PLOTTED FROM DATA
FURNISHED BY FRASER, BRACE, LIMITED, FROM
THEIR RECORDS OF THE FOLLOWING WORKS:
CEDARS RAPIDS DEVELOPMENT, ST. LAWRENCE RIVER
GOUIN DAM, ST. MAURICE RIVER
BIG EDDY DAM, SPANISH RIVER
(FOR INTERNATIONAL NICKEL COMPANY OF CANADA LIMITED)
CHUTE AUX GALETS DEVELOPMENT, SHIPSHAW RIVER
(FOR PRICE BROTHERS & CO., LIMITED)
GREAT FALLS DEVELOPMENT, WINNIPEG RIVER
(FOR MANITOBA POWER COMPANY LIMITED)

HYDRO-ELECTRIC INQUIRY COMMISSION

W. D. GREGORY, CHAIRMAN

**PERCENTAGE OF INCREASE
OF CONSTRUCTION COSTS
FRASER, BRACE, LIMITED**

Toronto, July 27th, 1923. Made by *g&B*. Checked by *H.D.A.*

WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS

an estimate has been made of the cost of these items under 1917 conditions. The index numbers and percentage cost records of many construction commodities including steel, cement, crushed stone, timber, tiles, ties, poles, brick, lime, rails, coal, piles, dynamite and so forth have been examined and the amounts paid year by year for supplies and materials have been noted. A number of curves have been included herewith as pages M-34 to M-37 to show several of these records. Applying these costs as a weighted mean to the purchases made by the Hydro-Electric Power Commission, it is found that the total cost of the ordinary materials amounting to \$10,797,000 as purchased would have been about \$7,500,000 at 1917 prices, while the estimated amount of \$12,000,000 for the complete six-unit plant would be reduced to about \$8,300,000.

The diagram included herewith as page M-38 shows the percentage of increase of construction costs as experienced by Messrs. Fraser, Brace, Limited, General Contractors, on large hydro-electric and similar construction work in Canada during the period of study and construction of the Queenston-Chippawa Power Development, illustrating the trend of costs on what were probably the largest comparable Canadian construction works of the period, outside of the Queenston-Chippawa Power Development, which was much greater in size.

Abnormal Equipment Expenditure.

The item for permanent equipment amounting to \$8,791,000 is not subject to the same degree of yearly fluctuation as the ordinary materials, but, judging by contract prices of similar manufactured equipment, it would appear that this

1. The above information was obtained from a review of the records of the Department of the Interior, Bureau of Land Management, and the records of the Department of the Interior, Bureau of Reclamation, and the records of the Department of the Interior, Bureau of Indian Affairs.

[illegible]

... ..

The idea for personal equipment mounted on bicycles is not unique to the U.S. Army. It has been used by the British, French, and German armies for many years. The U.S. Army has been using it for a long time, but it has not been widely adopted. The reason for this is that the equipment is expensive and it is difficult to maintain. However, the U.S. Army is now considering using it more widely. It is because the equipment is becoming cheaper and it is becoming easier to maintain. The U.S. Army is now considering using it more widely. It is because the equipment is becoming cheaper and it is becoming easier to maintain.

item would have cost about \$6,500,000 at 1917 prices, and that the equipment for the complete six-unit plant would have been about \$7,700,000.

Abnormal Plant Expenditure.

From an examination of construction plant prices it is apparent that the amount of \$10,024,000 expended for plant would have been about \$5,000,000 at 1917 prices. The salvage value would be correspondingly reduced, however, if the prices had remained the same as in 1917, so that the net amount for construction plant costs for the complete six-unit plant would have been about \$3,500,000 or \$4,000,000.

COPY

Miscellaneous Overhead Costs.

The item of miscellaneous overhead costs during construction, engineering, superintendence, administration, interest, and so forth, amounting to about \$12,327,623 as at March 31st, 1922, is approximately 25 per cent. of the total of the other items.

Estimated Cost of Six-unit Plant as Built, 1917 Conditions.

Summing up the above, had prices and conditions remained as in 1917, the cost of the complete six-unit plant as being constructed and as almost completed would have been about as follows:

It would have been about \$1,000,000 in 1917, and the value
for the complete six-unit plant would have been about \$1,500,000.

Estimated Cost of Six-Unit Plant in 1917

There are several items of construction plant which it is estimated that the
amount of \$1,500,000 approximated for 1917 would have been about \$1,500,000 in
1917 prices. The estimate value would be approximately \$1,500,000 in 1917.
The figures had remained the same in 1917, as that was the amount then paid.
Estimated plant cost for the complete six-unit plant would have been about

COPY

Estimated Cost of Six-Unit Plant in 1917

The item of construction plant which it is estimated that the
amount of \$1,500,000 approximated for 1917 would have been about \$1,500,000 in
1917 prices. The estimate value would be approximately \$1,500,000 in 1917.
The figures had remained the same in 1917, as that was the amount then paid.
Estimated plant cost for the complete six-unit plant would have been about

of the other items.

Estimated Cost of Six-Unit Plant in 1917

Summary of the above, and figures and estimates furnished in 1917, the
cost of the complete six-unit plant as being estimated and as shown compared
would have been about as follows:

Estimated Cost of Six-Unit Plant, 1917 Conditions

Labour	\$10,000,000
Materials	8,300,000
Permanent equipment	7,700,000
Plant	3,750,000
Miscellaneous, overhead, interest and administration, 25 per cent.....	<u>7,562,000</u>

Estimated Cost of Six-unit Plant
under 1917 conditions \$37,312,000

This estimate, \$37,312,000, comes within 7 per cent. of the estimate of \$35,188,440 which would have been the total of Estimate No. 2 if the quantities in the unfinished work had been used for estimating purposes in 1917. The unwatering conditions encountered would undoubtedly account for a considerable proportion of the difference, and the strike in the summer of 1920 also increased the cost of the work materially.

Estimate No. 2-A and Estimate No. 2-B.

Estimate No. 2, made on November 27th, 1917, was used in the work throughout, modified by two later revisions, the first of which was dated January 3rd, 1919, and has been referred to by us as Estimate No. 2-A. The second revision which we know as Estimate No. 2-B was made late in 1919. Estimate No. 2 was the basis of all these estimates. Estimate No. 2-A, in brief, constituted the additions due principally to the use of the concrete lining for the canal, and made a net addition of \$786,100.00 to Estimate No. 2, or a total estimated cost of \$25,102,915.00. Estimate No. 2-B added the sum necessary for the special design of intake, and made a net addition of \$1,922,720, or a total of

\$27,025,635, which includes the gathering tubes not yet constructed but estimated to cost about \$500,000.00.

On a basis similar to that used in the comparison of Estimate No. 2 with a six-unit plant, as set forth on page M-24 and subsequent pages, the following table shows a comparison between Estimate No. 2-B and a plant as built complete for six units.

Comparison of Estimate No. 2-B with Six-unit Plant as Built

Items	Estimate No. 2-B	Plant as built - Complete for six units.
Intake	\$2,395,420	\$ 2,500,000
Welland River	535,384	1,500,000
Canal	8,240,838	36,500,000
Forebay	399,874	1,250,000
Screen and Gate House	360,708	1,750,000
Bridges	610,323	2,650,000
Right-of-way	600,000	1,000,000
Penstocks	409,236	1,250,000
Power House	1,660,150	3,500,000
Power House Machinery and Equipment	5,018,000	6,500,000
Miscellaneous	175,000	150,000
	<u>\$20,903,933</u>	<u>\$58,550,000</u>
Less: Estimated Cost of Gathering Tubes not constructed	500,000	
	<u>\$20,403,933</u>	<u>\$58,550,000</u>
Engineering, Contingencies, Administration and so forth	4,745,278	
Interest during construction.	1,876,424	4,750,000
	<u>\$26,525,635</u>	<u>\$63,300,000</u>
Power House Railway		200,000
Plant Salvage		3,000,000
Stores		1,650,000
	Carried forward	<u>\$68,150,000</u>

	Brought forward	\$68,150,000
Expenses of Plant Salvage		110,000
Miscellaneous Sales and Work Orders		60,000
Suspense Account		5,000
	Total	\$68,325,000
Credit Plant, Stores Account and so forth, say		4,000,000
Net Total Cost of Six-unit Plant as constructed		\$64,325,000
Net Total, Estimate No. 2-B.....		\$26,525,655
Difference between Estimate No. 2-B and Estimated Cost as Built		\$37,799,365

Basis of Estimate No. 2.


A complete transcription of Estimate No. 2 was submitted to the Hydro-Electric Inquiry Commission in June, 1922. As it is voluminous and in great detail, comprising twenty-six pages of report text with fourteen appendices, together with many plans and diagrams, and other supplementary data, it is not being repeated in this discussion.

Progress Schedule. A study has been made of the basis of Estimate No. 2 regarding the progress schedule laid down therein as compared with the progress made under the abnormal conditions encountered during construction.

In Appendices 5 and 6 of Estimate No. 2 the program of operations for the canal work and the progress schedule for construction are set forth. The total quantities for earth and rock excavation, the location of the excavation work and the plant proposed are shown in the following table:

APPROXIMATE
SCHEDULE CURVES

RATE OF PROGRESS



THE FULL LINE REPRESENTS APPROXIMATELY BY PERCENTAGE
THE PROGRESS OF THE WORK AS CONSTRUCTED

THE DOTTED LINE REPRESENTS APPROXIMATELY BY PERCENTAGE
THE SCHEDULE SET OUT IN ESTIMATE No 2

HYDRO-ELECTRIC INQUIRY COMMISSION

W.D.GREGORY, CHAIRMAN

QUEENSTON-CHIPPAWA POWER DEVELOPMENT

APPROXIMATE SCHEDULE CURVES

Toronto, July 27th, 1923. Made by *WJF* Checked by *WJF*

WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS

Quantities of Earth and Rock Excavation, Estimate No. 2

<u>Element of Work</u>	<u>Material</u>	<u>Quantities Cubic Yards</u>	<u>Plant Proposed</u>
Welland River	Earth	1,073,000	Cableway
Canal	Earth	9,250,000	Four shovels - two 225-B and two 103-C
Canal	Rock	3,600,000	Four shovels - two 225-B and two 103-C
Forebay	Earth	45,000	One shovel - 103-C
Forebay	Rock	400,000	One shovel - 103-C
Power House	Rock	400,000	Four derricks

The schedule for the above excavation work as laid out in Estimate No. 2
was as follows:

COPY

Schedule of Excavation Work, Estimate No. 2

<u>Element of Work</u>	<u>Material</u>	<u>Year</u>	<u>Quantities Cubic Yards</u>	<u>Percentage per Year</u>
Welland River	Earth ...	1918 ...	500,000	46.5
		1919 ...	500,000	46.5
		1920 ...	75,000	7.0
				<u>100.0%</u>
Canal	Earth ...	1918 ...	1,705,250	18.4
		1919 ...	2,937,000	31.7
		1920 ...	2,524,500	27.3
		1921 ...	2,083,250	22.6
				<u>100.0%</u>
Canal	Rock ...	1918 ...	166,700	4.7
		1919 ...	1,251,900	34.8
		1920 ...	1,510,700	41.8
		1921 ...	670,700	18.7
				<u>100.0%</u>
Forebay	Earth ...	1918 ...	45,000	100.0%
Forebay	Rock ...	1919 ...	400,000	100.0%
Power House	Rock ...	1918 ...	200,000	50.0
		1919 ...	200,000	50.0
				<u>100.0%</u>

(10-55)

Statement of Work and Cost - Schedule No. 1

Item	Description	Quantity	Unit	Estimated Cost
1	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
2	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
3	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
4	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
5	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
6	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
7	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
8	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
9	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
10	Excavation - 10' x 10' x 10'	1	cubic yard	100.00

The estimate for the work described above is \$1,000.00.

COPY

was as follows:

Schedule of Excavation Work - Estimate No. 2

Item	Description	Quantity	Unit	Estimated Cost
1	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
2	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
3	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
4	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
5	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
6	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
7	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
8	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
9	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
10	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
11	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
12	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
13	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
14	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
15	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
16	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
17	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
18	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
19	Excavation - 10' x 10' x 10'	1	cubic yard	100.00
20	Excavation - 10' x 10' x 10'	1	cubic yard	100.00

It was stated by Mr. Acres that he estimated that the two 225-B shovels would handle about 40 per cent. of the earth excavation and 80 per cent. or 90 per cent. of the rock excavation, while the two 103-C shovels were to excavate the remainder scheduled for the four machines.

The estimated capacity of each type of shovel in earth and in rock was stated to be as follows:

<u>Type of Shovel</u>	<u>Estimated Capacity in Ten Hours</u>	
	<u>Earth</u>	<u>Rock</u>
	<u>Cubic Yards</u>	<u>Cubic Yards</u>
225-B	5,000	3,000
103-C	3,500	2,000

The average maximum performance of the shovels over short periods of time was as shown below, although certain shovels exceeded the above estimated capacity on some occasions:

<u>Shovel</u>	<u>Average Maximum Performance of Each Shovel in Ten Hours</u>	
	<u>Earth</u>	<u>Rock</u>
	<u>Cubic Yards</u>	<u>Cubic Yards</u>
No. 1 and No. 2, 225-B	4,620	1,896
No. 3 and No. 4, 103-C	2,759	1,824

The cableway excavator was scheduled to work double shift continuously, ten hours to a shift, 1,000 yards per shift.

The canal and forebay excavation equipment was scheduled to work seven months per year on a single ten-hour shift per day, and for five months per year on two eight-hour shifts per day.

The general program of construction as laid down would have made the date of completion about October, 1921, requiring over 1,000 working days, with the

[illegible]

is not a part of the

[illegible]

THE ABOVE-REPRODUCED DOCUMENT IS THE PROPERTY OF THE NATIONAL ARCHIVES AND IS LOANED TO YOU BY THE NATIONAL ARCHIVES. IT IS TO BE RETURNED TO THE NATIONAL ARCHIVES WHEN YOU NO LONGER NEED IT. IT IS NOT TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT PERMISSION IN WRITING FROM THE NATIONAL ARCHIVES. FOR MORE INFORMATION, CONTACT THE NATIONAL ARCHIVES AT 866-NATIONAL-ARCHIVES OR 202-837-1400.

Name of Administrative Unit		Date of Report		Date of Review	
Name	Address	Date	Time	Date	Time
Mr. J. A. Smith	123 Main St.	10/1/50	10:00 AM	10/1/50	10:00 AM
Mr. J. B. Jones	456 Elm St.	10/2/50	11:00 AM	10/2/50	11:00 AM
Mr. J. C. Brown	789 Oak St.	10/3/50	12:00 PM	10/3/50	12:00 PM
Mr. J. D. White	101 Pine St.	10/4/50	1:00 PM	10/4/50	1:00 PM
Mr. J. E. Black	202 Cedar St.	10/5/50	2:00 PM	10/5/50	2:00 PM
Mr. J. F. Green	303 Birch St.	10/6/50	3:00 PM	10/6/50	3:00 PM
Mr. J. G. Hall	404 Spruce St.	10/7/50	4:00 PM	10/7/50	4:00 PM
Mr. J. H. King	505 Willow St.	10/8/50	5:00 PM	10/8/50	5:00 PM
Mr. J. I. Lee	606 Ash St.	10/9/50	6:00 PM	10/9/50	6:00 PM
Mr. J. J. Scott	707 Hickory St.	10/10/50	7:00 PM	10/10/50	7:00 PM
Mr. J. K. Adams	808 Sycamore St.	10/11/50	8:00 PM	10/11/50	8:00 PM
Mr. J. L. Baker	909 Poplar St.	10/12/50	9:00 PM	10/12/50	9:00 PM
Mr. J. M. Carter	1010 Magnolia St.	10/13/50	10:00 PM	10/13/50	10:00 PM
Mr. J. N. Evans	1111 Dogwood St.	10/14/50	11:00 PM	10/14/50	11:00 PM
Mr. J. O. Fisher	1212 Redwood St.	10/15/50	12:00 PM	10/15/50	12:00 PM
Mr. J. P. Hill	1313 Cypress St.	10/16/50	1:00 PM	10/16/50	1:00 PM
Mr. J. Q. Young	1414 Juniper St.	10/17/50	2:00 PM	10/17/50	2:00 PM
Mr. J. R. Allen	1515 Fir St.	10/18/50	3:00 PM	10/18/50	3:00 PM
Mr. J. S. Wright	1616 Hemlock St.	10/19/50	4:00 PM	10/19/50	4:00 PM
Mr. J. T. King	1717 Larch St.	10/20/50	5:00 PM	10/20/50	5:00 PM
Mr. J. U. Scott	1818 Alder St.	10/21/50	6:00 PM	10/21/50	6:00 PM
Mr. J. V. Adams	1919 Hawthorn St.	10/22/50	7:00 PM	10/22/50	7:00 PM
Mr. J. W. Baker	2020 Rose St.	10/23/50	8:00 PM	10/23/50	8:00 PM
Mr. J. X. Carter	2121 Tulip St.	10/24/50	9:00 PM	10/24/50	9:00 PM
Mr. J. Y. Evans	2222 Daffodil St.	10/25/50	10:00 PM	10/25/50	10:00 PM
Mr. J. Z. Fisher	2323 Iris St.	10/26/50	11:00 PM	10/26/50	11:00 PM
Mr. J. AA. Hill	2424 Pansy St.	10/27/50	12:00 PM	10/27/50	12:00 PM
Mr. J. AB. Young	2525 Violet St.	10/28/50	1:00 PM	10/28/50	1:00 PM
Mr. J. AC. Allen	2626 Marigold St.	10/29/50	2:00 PM	10/29/50	2:00 PM
Mr. J. AD. Wright	2727 Zinnia St.	10/30/50	3:00 PM	10/30/50	3:00 PM
Mr. J. AE. King	2828 Begonia St.	10/31/50	4:00 PM	10/31/50	4:00 PM
Mr. J. AF. Scott	2929 Fuchsia St.	11/1/50	5:00 PM	11/1/50	5:00 PM
Mr. J. AG. Adams	3030 Petunia St.	11/2/50	6:00 PM	11/2/50	6:00 PM
Mr. J. AH. Baker	3131 Geranium St.	11/3/50	7:00 PM	11/3/50	7:00 PM
Mr. J. AI. Carter	3232 Impatiens St.	11/4/50	8:00 PM	11/4/50	8:00 PM
Mr. J. AJ. Evans	3333 Lobelia St.	11/5/50	9:00 PM	11/5/50	9:00 PM
Mr. J. AK. Fisher	3434 Nicotiana St.	11/6/50	10:00 PM	11/6/50	10:00 PM
Mr. J. AL. Hill	3535 Salvia St.	11/7/50	11:00 PM	11/7/50	11:00 PM
Mr. J. AM. Young	3636 Verbena St.	11/8/50	12:00 PM	11/8/50	12:00 PM
Mr. J. AN. Allen	3737 Yucca St.	11/9/50	1:00 PM	11/9/50	1:00 PM
Mr. J. AO. Wright	3838 Agave St.	11/10/50	2:00 PM	11/10/50	2:00 PM
Mr. J. AP. King	3939 Cactus St.	11/11/50	3:00 PM	11/11/50	3:00 PM
Mr. J. AQ. Scott	4040 Orchid St.	11/12/50	4:00 PM	11/12/50	4:00 PM
Mr. J. AR. Adams	4141 Tulip St.	11/13/50	5:00 PM	11/13/50	5:00 PM
Mr. J. AS. Baker	4242 Daffodil St.	11/14/50	6:00 PM	11/14/50	6:00 PM
Mr. J. AT. Carter	4343 Iris St.	11/15/50	7:00 PM	11/15/50	7:00 PM
Mr. J. AU. Evans	4444 Pansy St.	11/16/50	8:00 PM	11/16/50	8:00 PM
Mr. J. AV. Fisher	4545 Violet St.	11/17/50	9:00 PM	11/17/50	9:00 PM
Mr. J. AW. Hill	4646 Marigold St.	1			

rest on two eight-hour shifts per day.

ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED
DATE 08-11-2010 BY 60322 UCBAW/STP

construction extending over nearly four years.

From the above data and other records, and from information derived from discussions with the engineers of the Hydro-Electric Power Commission, we have plotted curves, shown on the diagram on page M-44. The dotted line represents the proposed schedule of complete construction on a time basis, while the solid line represents an approximation of the actual progress of the work, both curves being reduced to a percentage basis, the area between the curve and the base line being 100 per cent. of the total work in each case.

The reasons for the difference in the two curves in point of time have been referred to at length in former volumes and discussed herein, but, briefly, it may be noted that the change in the design of the Canal requiring the concrete lining to be placed towards the end of the work, and the consequent change in the time of construction of the Screen House and Power House, together with the revision of the intake design, and the labour and market and other difficulties encountered, accounts to a considerable extent for the change in the program.

Unit Costs. A study has also been made of the basis of Estimate No. 2 as regards the reasonableness of the unit prices used therein.

When it was decided to proceed with development of power at Niagara, the Hydro-Electric Power Commission sent Mr. Jas. B. Goodwin and Mr. Thos. H. Hogg on a tour of inspection in May and June, 1916, to a number of places in the United States and in Canada where excavation work on a large scale was in progress. On their return they submitted a comprehensive, illustrated report to Mr. Acres,

signed by Mr. Goodwin, under date of June 26th, 1916, covering excavation methods, equipment and costs. This report was transcribed in full and was presented to the Hydro-Electric Inquiry Commission under date of May 21st, 1923, by Mr. Francis, and it should be read in conjunction with this discussion.

Based on the records of the Calumet-Sag Canal near Chicago, where work comprising 7,856,000 cubic yards of earth excavation, 1,723,000 cubic yards of rock excavation, 965,000 square feet of channelling, 348,500 cubic yards of rip-rap, and 31,075 cubic yards of plain concrete and about the same amount of reinforced concrete was under contract, it was shown that the average contract prices per cubic yard for eleven different sections of the work were as follows:

COPY

<u>Class of Work</u>	<u>Lowest Tender</u>	<u>Average of All Tenders</u>	<u>Average of Accepted Tenders</u>
Earth excavation	\$0.309	\$0.379	\$0.326
Rock excavation, channelled	0.865	0.904	0.875
Rock excavation, not channelled .	0.674	0.778	0.708
Plain concrete	5.85	7.13	6.66
Rip-rap	0.974	1.452	1.136

At Livingstone Channel in the Detroit River it was found that rock excavation amounting to about 1,227,777 cubic yards was under contract at an average price of \$1.08 per cubic yard, exclusive of temporary dam work which cost in addition about \$100,000. The estimated net cost to the contractor was placed at about 79 cents per cubic yard, and, allowing for the difference between the restricted space in the channel and the estimated conditions at Niagara, and also for the larger quantities at Niagara, the engineers of the Hydro-Electric Power Commission say they considered that the net cost per cubic yard of rock

excavation might be as low as 70 cents.

It is stated by Mr. Acres that the large excavating units proposed by him in Estimate No. 2 for the Queenston-Chippawa Power Development were selected upon the basis of their actual records elsewhere and upon the statements of the manufacturers regarding capacity, and that it was confidently expected by him that the large size and capacity would reduce the unit excavation costs below those found on the contracts examined. Mr. Acres further states that he considered the large excavating units to be justified in saving transportation of spoil, owing to the great heights to which they were able to deliver the spoil directly from the bucket, - in short because they were not only excavating machines but also elevating machines. His choice of motive power has already been referred to at length, and the relative performance of the steam units as compared with the electric units is fully set forth in "Chapter H, Earth and Rock Excavation, Canal." During the progress of the work the large excavating units did not operate for any great length of time at their maximum capacity for reasons which have been discussed, but the records show that on some occasions certain shovels exceeded their estimated capacity.

An analysis of the performance of the shovels of the 225-B and 103-C types has been made by Mr. Acres and compared with the performance scheduled for the plant outlined in Estimate No. 2. This information is contained in a document sent by Mr. W. W. Pope to Mr. J. H. W. Bower on July 24th, 1923. The document is entitled "Comments on Evidence Given before the Commission by Contractors on May 18th, 22nd and 23rd, 1923," and was prepared by Mr. H. G.

Acres. It consists of fifty-eight pages of text and seventeen appendices. This analysis showing unit costs for earth and rock excavation, is based on the records of the four shovels, and he has prepared estimates to show what these unit costs would have been if the four shovels had operated, (a), at their estimated capacity, and, (b), at the maximum average rate of output obtained on the work. In the case of the estimated output it would have required 1,002 days from April 1st, 1918, to complete the excavation work, which would have been finished about July 1st, 1921. In the latter case the date of completion of excavation would have been July 10th, 1922, requiring about 1,326 days.

The following table shows the comparative unit costs on the three bases discussed above:

Summary of Shovel Performance
(Two 225-B and two 103-C Shovels)

Shovels	<u>Unit Costs from</u>		<u>Unit Costs at</u>		<u>Unit Costs at</u>	
	<u>Total Performance</u>		<u>Continued Maximum</u>		<u>Continued Maximum</u>	
	<u>Dollars per Cu.Yd.</u>		<u>Estimated Output</u>		<u>Performance</u>	
	<u>Earth</u>	<u>Rock</u>	<u>Earth</u>	<u>Rock</u>	<u>Earth</u>	<u>Rock</u>
No. 1 and No. 2 (225-B)	0.642 ..	3.39	0.243 ..	1.137	0.263 ..	1.80
No. 3 and No. 4 (103-C)	1.17 ..	3.16	0.257 ..	0.773	0.326 ..	0.902
All four shovels ...	0.849 ..	3.35	0.251 ..	1.099	0.303 ..	1.63

The above table indicates that had the shovels given their estimated output continuously the average unit costs would have been 25 cents per cubic yard for earth and \$1.10 for rock, while if the shovels had kept up their best

... If possible, it is suggested that you make a copy of this letter and send it to the person who is in charge of the work which is being done. This will help to make sure that the work is done in the most efficient manner possible. The results of the work should be reported to you as soon as possible. It is suggested that you make a copy of this letter and send it to the person who is in charge of the work which is being done. This will help to make sure that the work is done in the most efficient manner possible. The results of the work should be reported to you as soon as possible.

Very truly,
J. Frank Watkins

The following letter is being sent to you for your information.

Enclosed above:

Summary of Work Done
(For the month of January, 1934)

Item	Quantity	Value	Total
1. Material used	100 lbs.	\$1.00	\$1.00
2. Labor	100 hrs.	\$2.00	\$2.00
3. Overhead	100%	\$1.00	\$1.00
4. Profit	100%	\$1.00	\$1.00
5. Total			\$5.00

The above is a summary of the work done during the month of January, 1934. It is suggested that you make a copy of this summary and send it to the person who is in charge of the work which is being done. This will help to make sure that the work is done in the most efficient manner possible. The results of the work should be reported to you as soon as possible.

average performance the respective unit costs would have been 30 cents for earth and \$1.63 for rock. The average estimated unit costs of Estimate No. 2. were 27 cents per cubic yard for earth and 98 cents per cubic yard for rock.

The plant as built gives every indication of being properly proportioned in its several parts, and is functioning in a highly satisfactory manner.

Walter J. Francis

Consulting Engineer.

Toronto, July 27th, 1923.

COPY

1941

...the ...
...and ...
...the ...
...the ...

The ...
...in the ...

Handwritten signature
... ..

October 1941
COPY

WALTER J. FRANCIS & COMPANY.

COPY FOR ENCLOSURE TO Mr. J. Allan Ross.

Chapter M.

COPY

ADDENDA

Walter J. Francis.

ADVERTISING
COPY

Wilson J. French.

INDEX TO CHAPTER M-ADDENDA

Subject	Page
Supplementary Memorandum for "Chapter B. - History"	M-Add-1
Supplementary Descriptive Photographs	M-Add-3
Electric Shovel Performance	M-Add-7
.....
.....
.....

COPY

Dear Sir,

Yours

Yours

Reference is made to your letter of 10th Nov. 1964, in which you state that you are interested in the possibility of purchasing a quantity of the material described in the above captioned letter.

COPY

LIST OF ILLUSTRATIONS

Subject	Page
Niagara Gorge at Queenston with Plant in Foreground	M-Add-4
General View of Power House taken October 27th, 1923,	M-Add-5
Composite Photograph of Completed Plant	M-Add-6
Electric Shovels 1, 2 and 8, Type 225-B, Performance Curves in Earth Excavation	M-Add-8
Performance Curves in Rock Excavation	M-Add-9

COPY

10-10-1918

LETTER OF TRANSMITTAL

Sir:

I have the honor to acknowledge the receipt of your letter of the 10th inst. in relation to the purchase of the following articles:

1. One (1) No. 1, Type 228-B, Kieckhefer Shovel, 1.2 and 8.

2. One (1) No. 2, Type 228-B, Kieckhefer Shovel, 1.2 and 8.

3. One (1) No. 3, Type 228-B, Kieckhefer Shovel, 1.2 and 8.

4. One (1) No. 4, Type 228-B, Kieckhefer Shovel, 1.2 and 8.

5. One (1) No. 5, Type 228-B, Kieckhefer Shovel, 1.2 and 8.

6. One (1) No. 6, Type 228-B, Kieckhefer Shovel, 1.2 and 8.

7. One (1) No. 7, Type 228-B, Kieckhefer Shovel, 1.2 and 8.

8. One (1) No. 8, Type 228-B, Kieckhefer Shovel, 1.2 and 8.

9. One (1) No. 9, Type 228-B, Kieckhefer Shovel, 1.2 and 8.

10. One (1) No. 10, Type 228-B, Kieckhefer Shovel, 1.2 and 8.

COPY

SUPPLEMENTARY MEMORANDUM

for

CHAPTER B. - HISTORY

Chapter B, devoted to the history of the Queenston-Chippawa Power Development, was completed in July, 1922. Since that time construction work has continued, and the condition of the work at the present date, October 31st, 1923, may be briefly summarized as follows:

The Intake: The intake is complete with the exception of the gathering tubes.

The Welland River: The excavation in the Welland River is complete for five units at the plant, and in progress for a sufficient capacity for Units No. 6, 7 and 8.

The Canal: The canal is complete with the exception of a small amount of trimming on the banks and betterments at the toe of the slopes. In the earth section, some additional excavation work may be required.

The Forebay: The forebay is complete with the exception of a small amount of trimming and some grading for the spillway.

The Screen House: The screen house is complete and in operation for five units, while the substructure is complete for nine units. The superstructure is in course of completion for Units No. 6, 7 and 8.

CHAPTER B. - HISTORY

Chapter B, devoted to the history of the Government, covers two-
thirds of the book, and is divided into three parts. The first
part, which covers the period from 1776 to 1861, is devoted to
the history of the Government from its origin to the present time.

The second part, which covers the period from 1861 to 1865, is devoted to
the history of the Government from the beginning of the Civil War to the
end of the war.

The third part, which covers the period from 1865 to the present time, is devoted to
the history of the Government from the end of the Civil War to the present time.

6, 7 and 8.

The fourth part, which covers the period from 1865 to the present time, is devoted to
the history of the Government from the end of the Civil War to the present time.

The fifth part, which covers the period from 1865 to the present time, is devoted to
the history of the Government from the end of the Civil War to the present time.

The sixth part, which covers the period from 1865 to the present time, is devoted to
the history of the Government from the end of the Civil War to the present time.

course of completion for Units No. 6, 7 and 8.

The Power House: Units 1, 2, 3, 4 and 5 are complete and in operation; Unit No. 6 is nearly complete; for Unit No. 7, the power house concrete is ready to receive the turbines, and the excavation for the penstock is in progress; for Unit No. 8 the excavation for the power house is complete and concreting is in progress. The turbines and the generators for Units No. 6, 7 and 8 are being manufactured; for Unit No. 9 the site is cleared and a small amount of rock has been excavated.

The power house building and the electrical equipment is in progress and in various degrees of completion corresponding to the installation of the units.

COPY
Bridges: All the permanent bridges are complete with the exception of the highway bridge at Victoria Road.

General Work: The work is generally progressing towards completion, and the necessary construction forces and commissariat are being retained, while, at the same time, salvage work is being carried on with particular reference to such scrap material as pipes and fittings, rails, fastenings, timber and mechanical equipment.

SUPPLEMENTARY DESCRIPTIVE PHOTOGRAPHS

The photographs included in "Chapter E, - General Description" served to illustrate the principal features of the Queenston-Chippawa Power Development at the time Chapter E was finished in July, 1922. Three other photographs are included herewith, two showing the condition of the Power House on October 27th, 1923, and one giving a general idea of the appearance of the Power House when it will have been ultimately completed for ten main units.

COPY

Ex. M-1

Photograph showing

Niagara Gorge at Queenston with Queenston-Chippawa
Power House in Foreground.

looking downstream.

COPY

Taken October 27th, 1923.





COPY

Looking westward from the American side of the
Aluminum River.

Taken October 1941, 1942.

(For reference on the location of
the dam, see the map.)

WALTER J FRANCIS & COMPANY.

COPY FOR ENCLOSURE TO Mr. J. Allan Ross.

To face page M-Addenda-5

No. M-2

Photograph showing

General View of Power House, Penstocks and Screen House.

looking westerly from the American side of the
Niagara River.

Taken October 27th, 1923.

(For comparison with photograph on
page D-61, as to progress.)



1940 1941

Y900


[illegible]


No. M-3

Photograph showing


General View of Queenston-Chippawa Power Plant
if completed for Ten Main Units.

A composite picture made for the purpose of showing in a general way the whole works from the top of the escarpment to the tail-water level of Lake Ontario, derived from a photograph of practically one-half of the plant, taken October 27th, 1923.





Subsequent to the completion of Chapter M, the Hydro-Electric Inquiry Commission requested us to analyze the records of the output of the large electric shovels and to prepare performance curves. Accordingly, we studied the records in regard to the performance of the three electric shovels, No. 1, No. 2 and No. 8, being type 225-B, and have plotted two sheets of curves, one sheet for the performance of the three shovels in earth excavation, and another in rock excavation. These curves are included herewith as pages M-Add-8 and M-Add-9. They were derived from the records of the Hydro-Electric Power Commission contained in Chapter M. The notes on the diagrams are self-explanatory.




HYDRO-ELECTRIC INQUIRY COMMISSION
W. J. FRANCIS, CHAIRMAN
COMMISSION-PPA POWER DEVELOPMENT
ELECTRIC SHOVELS 1, 2 AND 8, TYPE 225-B
PERFORMANCE CURVES IN EARTH EXCAVATION
Made in U.S.A.

COPY

(X-466-7)

ALLEN ROSS REPORT

Subsequent to the completion of Chapter II, the Hydro-Electric Inquiry Commission requested us to analyze the records of the output of the large electric shovels and to prepare performance curves. Accordingly, we studied the records in regard to the performance of the three electric shovels, No. 1, No. 2 and No. 3, being type H-1-B, and have plotted the results of output, one sheet for the performance of the three shovels in each direction, and another in rock excavation. They are also included herewith as pages H-466-8 and H-466-9. They were derived from the records of the Hydro-Electric Power Commission contained in Chapter I. The notes in the margins are self-explanatory.




THE EFFICIENCY PERCENTAGES ARE BASED ON 5,000 CUBIC YARDS PER SHOVEL PER 10-HOUR SHIFT IN EARTH AS BEING 100 PER CENTUM. (AS ASSUMED IN H.E.P.C. ESTIMATE No. 2.)

THE MONTHLY AVERAGE PERFORMANCE PER SHOVEL PER 10-HOUR SHIFT IS SHOWN THUS:

THE PROGRESSIVE AVERAGE PERFORMANCE PER SHOVEL IS SHOWN THUS:

HYDRO-ELECTRIC INQUIRY COMMISSION
W.D.GREGORY, CHAIRMAN
QUEENSTON-CHIPPAWA POWER DEVELOPMENT
ELECTRIC SHOVELS 1,2 AND 8, TYPE 225-B
PERFORMANCE CURVES IN EARTH EXCAVATION
Toronto, Oct. 31st, 1923. Made by *W.D.G.* Checked by *J.*
WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS



THE EFFICIENCY PERCENTAGES ARE BASED ON 3,000 CUBIC YARDS PER SHOVEL PER 10-HOUR SHIFT IN ROCK AS BEING 100 PER CENTUM. (AS ASSUMED IN H.E.P.C. ESTIMATE No. 2.)

THE MONTHLY AVERAGE PERFORMANCE PER SHOVEL PER 10-HOUR SHIFT IS SHOWN THUS:

THE PROGRESSIVE AVERAGE PERFORMANCE PER SHOVEL IS SHOWN THUS:

HYDRO-ELECTRIC INQUIRY COMMISSION
W.D.GREGORY, CHAIRMAN
QUEENSTON-CHIPPAWA POWER DEVELOPMENT
ELECTRIC SHOVELS 1,2 AND 8, TYPE 225-B
PERFORMANCE CURVES IN ROCK EXCAVATION
Toronto, Oct. 31st, 1923. Made by *W.D.G.*, Checked by *J.F.*
WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS

The Addenda referred to on the preceding pages, M-Add-1 to M-Add-9 inclusive, relating to History, to Supplementary Descriptive Photographs and to Electric Shovel Output, were placed at the end of Chapter M, and transmitted this day.

COPY *Walter J. Francis*

Consulting Engineer.

Toronto, October 31st, 1923.

(10-14-25)

The volume referred to in the preceding pages, which is entitled
"The History of the United States," is now published in a new
and revised edition, and is placed at the end of Chapter II, and
is entitled "The History of the United States."

Walter J. Frank & Company **COPY**

General Agent.

WALTER J. FRANK & COMPANY

